

FLOW LINE TEST REPORT

Maul 2

Well Name/Number	Test Date	Line Type	RTest?	Test Time		Pressure		Method	Pass	Fail	Reason for failure	Testor
2-26-1-66	5/4/2017	FL	no	Start	7:00	Start	190	WH	X			ZD
				End	7:30	End	190					
Remarks:												
33-26-1-66	5/4/2017	FL	no	Start	7:00	Start	105	WH	X			ZD
				End	7:30	End	105					
Remarks:												
43-26-1-66	5/4/2017	FL	no	Start	7:00	Start	100	WH	X			ZD
				End	7:30	End	100					
Remarks:												
44-26-1-66	5/4/2017	FL	no	Start	7:00	Start	150	WH	X			ZD
				End	7:30	End	150					
Remarks:												
Sales Line	5/4/2017	Sales Line	no	Start	7:00	Start	100	WH	X			ZD
				End	7:30	End	100					
Remarks:												
				Start		Start						
				End		End						
Remarks:												
				Start		Start						
				End		End						
Remarks:												
				Start		Start						
				End		End						
Remarks:												
				Start		Start						
				End		End						
Remarks:												
				Start		Start						
				End		End						
Remarks:												

Line Types: **Flowline** (WH to sep), **Sales** (gas-sep to GSM), **Dump** (oil/wtr-sep to tnks), **Process** (mulit-well pads), **Non-Site** (line bet well to off-site facility)

Rtest?: Is this a retest, enter Yes or No.

Recommended test time is a minimum of 15 minutes after pressure has stabilized. Enter start time and end time of test.

Method: May be tested with wellhead fluids or hydro-tested. Enter either **WH** or **hydro**.