



Well History

Well Name: Schmidt 44-35

API 05123214140000		Surface Legal Location SESE 35 1N 67W		Field Name Wattenberg		State CO		Well Configuration Type Vertical					
Ground Elevation (ft)		Original KB Elevation (ft)		KB-Ground Distance (ft)		Spud Date 6/2/2003 00:00		Rig Release Date		On Production Date		Abandon Date	

Job

Wellbore Integrity, 2/15/2017 06:00

Job Category Completion/Workover	Primary Job Type Wellbore Integrity	Start Date 2/15/2017	End Date	Objective Install 5k wellhead, set 2 RBPs above perms ahead of horizontal fracs
-------------------------------------	--	-------------------------	----------	--

Daily Operations

Start Date	Summary	End Date
2/15/2017	CREW TO LOCATION. MIRU ENSIGN RIG 320. HELD SAFETY MEETING. RIGGED UP PUMP AND TANK. ITP: 600 PSI ICP: 550 PSI ISCP: 0 PSI BLEW WELL DOWN TO RIG TANK. STRIPPING RUBBER IN 5K WELLHEAD SWELLED AND CLOSED OFF VALVES. WORKED RUBBER FREE. KILLED WELL WITH 50 BBLS OF CLAYTREAT/BIOCIDE WATER. ND WELLHEAD. FUNCTION TESTED AND NU BOPS. PU 3 JNTS AND TAGGED WITH 95'. LD TAG JNTS. TALLIED OUT OF HOLE TO DERRICK WITH 246 JNTS OF 2-3/8" 4.7# J-55 8RD EUE TBNG, SN/NC. TBNG WAS LANDED AT 8085.69' KB AND TAG WAS AT 8180.68' KB. (BOTTOM J-SAND PERF) MIRU PICK TESTERS. TESTED IN HOLE TO 6000 PSI WITH STS 3-7/8" BLADE BIT, CASING SCRAPER, SN AND 246 JNTS. FOUND 3 CRIMPS. ALL OTHER TBNG TESTED GOOD. RDMO TESTER. POOH TO DERRICK WITH 122 JNTS. SECURED WELL. SDFD	2/15/2017
2/16/2017	CREW TO LOCATION. HELD SAFETY MEETING. 0 PRESSURES ON WELL. CONTINUED TO POOH TO DERRICK WITH TBNG. LD BIT AND SCRAPER. PU STS 4-1/2" 10K WLTC RBP, RETRIEVING HEAD, SN AND RIH WITH 246 JNTS. SET RBP AT 8080' WITH 5' OUT. LD 1 JNT. ROLLED HOLE CLEAN. TESTED CASING AND PLUG TO 2000 PSI. HELD GOOD. BLED OFF PRESSURE. LD 10 JNTS. SPOT 2 SKS OF SAND ON TOP OF PLUG. LD 14 MORE JNTS. POOH WITH 221 JNTS AND RETRIEVING HEAD. PU 2ND STS RBP AND RIH. SET RBP AT 7266' WITH 221 JNTS. LD 1 JNT. BROACHED TBNG TO SN WITH 1.901" BROACH. LD 1 JNT. SPOT 2 SKS OF SAND ON TOP OF PLUG. LD 9 JNTS. ND BOPS. REMOVED OLD 5K WELLHEAD AND INSTALLED NEW 5K WELLHEAD. LAND TBNG IN HEAD AT 6943.72' KB. NU 5K TOP FLANGE. INSTALLED 2 NEW 5K VALVES ON WELLHEAD AND PLUMBED UP SURFACE CASING VALVE. SECURED WELL. RDMO 12.00' kb 6927.62' 211 jnts 1.10' seat nipple 3.00' retrieving head 6943.72' kb FMT'D 35 JNTS TO INVENTORY AT ATP YARD.	2/16/2017