

FORM
6Rev
12/05

State of Colorado

Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109



DE ET OE ES

Document Number:

401304970

Date Received:

06/09/2017

WELL ABANDONMENT REPORT

This form is to be submitted as an Intent to Abandon whenever an abandonment is planned on a borehole. After the abandonment is complete, this form shall again be submitted as a Subsequent Report of the actual work completed. The approved intent shall be valid for six months after the approval date, after that period, a new intent will be required. Attachments required with the Intent to Abandon are wellbore diagrams of the current configuration and the proposed configuration with plugs set.

A Subsequent Report of Abandonment shall indicate the actual work completed. Attachments required with a Subsequent Report are a wellbore diagram showing plugs that were set and casing remaining in the hole, the job summaries from all plugging contractors used, including wireline and cementing (third party verification) and any logs that may have been run during abandonment.

OGCC Operator Number: 10459

Contact Name: John Zarra

Name of Operator: EXTRACTION OIL & GAS INC

Phone: (720) 481-2395

Address: 370 17TH STREET SUITE 5300

Fax:

City: DENVER State: CO Zip: 80202

Email: JZarra@ExtractionOG.com

For "Intent" 24 hour notice required,

Name: Helgeland, Gary

Tel: (970) 216-5749

COGCC contact:

Email: gary.helgeland@state.co.us

API Number 05-123-08376-00

Well Name: LEONARD

Well Number: 14-21

Location: QtrQtr: SWSW Section: 21 Township: 2N Range: 67W Meridian: 6

County: WELD

Federal, Indian or State Lease Number:

Field Name: SPINDLE

Field Number: 77900

☒ Notice of Intent to Abandon☐ Subsequent Report of Abandonment

Only Complete the Following Background Information for Intent to Abandon

Latitude: 40.118290

Longitude: -104.902690

GPS Data:

Date of Measurement: 09/29/2008

PDOP Reading: 1.5

GPS Instrument Operator's Name: Dallas Nielsen

Reason for Abandonment: ☐ Dry ☐ Production Sub-economic ☐ Mechanical Problems☒ Other being replaced by HZ'sCasing to be pulled: ☒ Yes☐ No

Estimated Depth: 659

Fish in Hole: ☐ Yes☒ No

If yes, explain details below

Wellbore has Uncemented Casing leaks: ☐ Yes☒ No

If yes, explain details below

Details:

Current and Previously Abandoned Zones

Formation	Perf. Top	Perf. Btm	Abandoned Date	Method of Isolation	Plug Depth
SHANNON	5079	5099			

Total: 1 zone(s)

Casing History

Casing Type	Size of Hole	Size of Casing	Weight Per Foot	Setting Depth	Sacks Cement	Cement Bot	Cement Top	Status
SURF	12+1/4	8+5/8	22	609	500	609	0	VISU
1ST	7+7/8	4+1/2	9.5	5,146	400	5,146	3,917	CALC

Plugging Procedure for Intent and Subsequent Report

CIBP #1: Depth 5029 with 20 sacks cmt on top. CIBP #2: Depth _____ with _____ sacks cmt on top.
CIBP #3: Depth _____ with _____ sacks cmt on top. CIBP #4: Depth _____ with _____ sacks cmt on top.
CIBP #5: Depth _____ with _____ sacks cmt on top.

NOTE: Two(2) sacks cement required on all CIBPs.

Set 261 sks cmt from 759 ft. to 0 ft. Plug Type: STUB PLUG Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

(Cast Iron Cement Retainer Depth)

Set 261 sacks half in. half out surface casing from 759 ft. to 0 ft. Plug Tagged: ☐

Set _____ sacks at surface

Cut four feet below ground level, weld on plate Above Ground Dry-Hole Marker: ☐ Yes ☐ No

Set _____ sacks in rat hole Set _____ sacks in mouse hole

Additional Plugging Information for Subsequent Report Only

Casing Recovered: _____ ft. _____ inch casing Plugging Date: _____
of _____

*Wireline Contractor: _____ *Cementing Contractor: _____

Type of Cement and Additives Used: _____

Flowline/Pipeline has been abandoned per Rule 1103 ☐ Yes ☐ No *ATTACH JOB SUMMARY

Technical Detail/Comments:

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: John Zarra

Title: Production Engineer Date: 6/9/2017 Email: JZarra@ExtractionOG.com

Based on the information provided herein, this Well Abandonment Report (Form 6) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: McCoy, Diane Date: 7/11/2017

CONDITIONS OF APPROVAL, IF ANY: _____

Expiration Date: 1/10/2018

<u>COA Type</u>	<u>Description</u>
	<p>1) Prior to starting plugging operations a bradenhead test shall be performed. If the beginning pressure is greater than 25 psi, or if pressure remains at the conclusion of the test, or if any liquids were present contact COGCC Engineer for sampling requirements. The Form 17 shall be submitted within 10 days of the test.</p> <p>2) Provide 48 hour notice of plugging MIRU via electronic Form 42.</p> <p>3) Properly abandon flowlines as per Rule 1103. File electronic Form 42 once abandonment complete.</p> <p>4) No CBL on file with COGCC. Verify existing cement with a CBL prior to plugging and submit CBL with Form 6 Subsequent Report of Abandonment. If cement is not present on CBL as outlined on this Form contact COGCC engineer for an update to plugging orders.</p> <p>5) Production casing stub plug is also surface casing shoe plug, if this plug is not circulated to surface then tag plug – must be 559' or shallower and provide a 15 sack plug at the surface. Leave at least 100' cement in the wellbore for each plug.</p>

Attachment Check List

<u>Att Doc Num</u>	<u>Name</u>
401304970	FORM 6 INTENT SUBMITTED
401304990	WELLBORE DIAGRAM

Total Attach: 2 Files

General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
Public Room	Document verification complete 06/14/17	06/14/2017

Total: 1 comment(s)