

**FORM
INSP**Rev
X/15**State of Colorado
Oil and Gas Conservation Commission**1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109

Inspection Date:

07/28/2017

Submitted Date:

08/07/2017

Document Number:

679100116**FIELD INSPECTION FORM**
 Loc ID 325849 Inspector Name: KUBECZKO, DAVE On-Site Inspection ☐ 2A Doc Num: _____
Operator Information:OGCC Operator Number: 10000Name of Operator: BP AMERICA PRODUCTION COMPANYAddress: 380 AIRPORT RDCity: DURANGO State: CO Zip: 81303**Status Summary:**

- ☐ THIS IS A FOLLOW UP INSPECTION
- ☒ FOLLOW UP INSPECTION REQUIRED
- ☐ NO FOLLOW UP INSPECTION REQUIRED

Findings:1 Number of Comments0 Number of Corrective Actions☐ Corrective Action Response Requested**Contact Information:**

| Contact Name | Phone | Email | Comment |
|---------------|-------|---------------------------|---------|
| Dave Kubeczko | | dave.kubeczko@state.co.us | |
| Naomi Azulai | | naomi.azulai@bp.com | |

General Comment:Date of Inspection: 7-28-17Type of Inspection: Containment, StormwaterLocation Name: Fischer-Mark Federal B 1 Pad; Fischer-Mark Federal B 1 wellLocation ID #: 325849Form 2A# 401239603API #: 05-067-07073

Construction stormwater BMPs for well pad (perimeter berm, diversion trenches, straw wattles, and other spill stormwater control equipment) and access road (borrow ditch for sediment control) are in-place and these stormwater controls indicate no offsite migration of fluids or sediment; rig scheduled to mobilize to location on 8-6-17; site should be inspected once the well is drilled, completed, flowline tested, and on production.