

**FORM
INSP**Rev
X/15**State of Colorado
Oil and Gas Conservation Commission**1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109

Inspection Date:

07/28/2017

Submitted Date:

08/07/2017

Document Number:

679100116**FIELD INSPECTION FORM**

Loc ID 325849	Inspector Name: KUBECZKO, DAVE	On-Site Inspection <input type="checkbox"/>	Status Summary: <input type="checkbox"/> THIS IS A FOLLOW UP INSPECTION <input checked="" type="checkbox"/> FOLLOW UP INSPECTION REQUIRED <input type="checkbox"/> NO FOLLOW UP INSPECTION REQUIRED Findings: 1 Number of Comments 0 Number of Corrective Actions <input type="checkbox"/> Corrective Action Response Requested
2A Doc Num: _____			

Operator Information:

OGCC Operator Number: 10000

Name of Operator: BP AMERICA PRODUCTION COMPANY

Address: 380 AIRPORT RD

City: DURANGO State: CO Zip: 81303

Contact Information:

Contact Name	Phone	Email	Comment
Dave Kubeczko		dave.kubeczko@state.co.us	
Naomi Azulai		naomi.azulai@bp.com	

General Comment:

Date of Inspection: 7-28-17

Type of Inspection: Containment, Stormwater

Location Name: Fischer-Mark Federal B 1 Pad; Fischer-Mark Federal B 1 well

Location ID #: 325849

Form 2A# 401239603

API #: 05-067-07073

Construction stormwater BMPs for well pad (perimeter berm, diversion trenches, straw wattles, and other spill stormwater control equipment) and access road (borrow ditch for sediment control) are in-place and these stormwater controls indicate no offsite migration of fluids or sediment; rig scheduled to mobilize to location on 8-6-17; site should be inspected once the well is drilled, completed, flowline tested, and on production.

Attached DocumentsYou can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
401367402	INSPECTION SUBMITTED	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4218826