

Click here to reset the form

FORM
21
Rev 9/14

State of Colorado
Oil and Gas Conservation Commission



1120 Lincoln Street, Suite 801, Denver, Colorado 80203 (303)-894-2100 Fax: (303)-894-2109

FOR OGCC USE ONLY

Document Number:

Date Received:

MECHANICAL INTEGRITY TEST

1. Duration of the pressure test must be a minimum of 15 minutes.
2. An original pressure chart must accompany this report if this test was not witnessed by a OGCC representative. Injection wells tests must be witnessed by an OGCC representative.
3. For production wells, test pressures must be at a minimum of 300 psig.
4. New injection wells must be tested to maximum requested injection pressure.
5. For injection wells, test pressures must be at least 300 psig or average injection pressure, whichever is greater.
6. A minimum 300 psi differential pressure must be maintained between the tubing and tubing/casing annulus pressure.
7. Do not use this form if submitting under provisions of Rule 326.a.(1) B. or C.
8. OGCC notification must be provided 10 days prior to the test via Form 42.
9. Packers or bridge plugs, etc., must be set within 100 feet of the perforated interval to be considered a valid test.

Complete the
Attachment Checklist

OGCC Operator Number: 17180
Name of Operator: Citation Oil & Gas Corp
Address: 14077 Cutten Road
City: Houston State: TX Zip: 77069
API Number: 05-017-06766 OGCC Facility ID Number: 207831
Well/Facility Name: Frontera 24-13 Well/Facility Number: 18
Location QtrQtr: SESW Section: 13 Township: 15S Range: 42W Meridian:

Contact Name and Telephone
Geoffrey Wolff

No: (719) 340-4637
Email: gwolff@cogc.com

	Oper	OGCC
Pressure Chart		
Cement Bond Log		
Tracer Survey		
Temperature Survey		
Inspection Number		

☒ SHUT-IN PRODUCTION WELL

☐ INJECTION WELL

Last MIT Date:

Test Type:

☒ Test to Maintain SI/TA status
☐ Verification of Repairs

☒ 5-year UIC
☐ Annual UIC Test

☐ Reset Packer

Describe Repairs or Other Well Activities:

Wellbore Data at Time of Test			Casing Test Use when perforations or open hole is isolated by bridge plug or cement plug; use if cased-hole only with plug back total depth.	
Injection/Producing Zone(s) Morrow	Perforated interval: 5188-5208	Open Hole Interval: N/A	Bridge Plug or Cement Plug Depth 5138'	
Tubing Casing/Annulus Test				
Tubing Size: N/A	Tubing Depth: N/A	Top Packer Depth: N/A	Multiple Packers? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Test Data				
Test Date 11/8/17	Well Status During Test SI	Casing Pressure Before Test 0 PSI	Initial Tubing Pressure NA	Final Tubing Pressure NA
Casing Pressure Start Test 365 PSI	Casing Pressure - 5 Min. 365 PSI	Casing Pressure - 10 Min. 365 PSI	Casing Pressure Final Test 365 PSI	Pressure Loss or Gain During Test 0 PSI
Test Witnessed by State Representative? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		OGCC Field Representative (Print Name): Brian Welch		

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Print Name: Geoffrey Wolff

Signed: Geoffrey Wolff Title: Production Foreman

Date: 11/8/17

OGCC Approval: Brian Welch Title: Field Inspector

Date: 11/8/17

Conditions of Approval, if any:

Form 42 # 401446702

Insp Doc # 67703378