

Bush Federal 2 closure document for inspection #685303926 12/6/17

Rock run downs have been installed in the erosion channels in the toe of the slope as noted by the inspector. A diversion ditch has been constructed on the toe of the pad to direct storm water into the rock run downs. Landowner logs have been moved 4 feet out side of BP disturbance and stacked away from interim reclamation. The cable protruding from the well pad has been removed and disposed of properly. Debris on location has been cleaned up, removed and disposed of properly. Stained gravel in the inspectors comments has been cleaned up and disposed of in soil box at BP Office for remediation at IEL in Farmington NM.



