

FORM

21

Rev
08/14

State of Colorado Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

401503638

Date Received:

MECHANICAL INTEGRITY TEST

1. Duration of the pressure test must be a minimum of 15 minutes.
2. An original pressure chart must accompany this report if this test was not witnessed by an OGCC representative.
3. For production wells, test pressures must be at a minimum of 300 psig.
4. New injection wells must be tested to maximum requested injection pressure.
5. For injection wells, test pressures must be at least 300 psig or average injection pressure, whichever is greater.
6. A minimum 300 psi differential pressure must be maintained between the tubing and tubing/casing annulus pressure.
7. Do not use this form if submitting under provisions of Rule 326.a(1)B. or C.
8. Written OGCC notification must be provided 10 days prior to the test via Form 42, Field Operations Notice
9. Packers or bridge plugs, etc., must be set within 100 feet of the perforated interval to be considered a valid test.

Complete the Attachment

Checklist

OP OGCC

OGCC Operator Number: 10657	Contact Name: gene wehrer	Pressure Chart		
Name of Operator: PCR OPERATING LLC	Phone: (380) 4860	Cement Bond Log		
Address: 4040 BROADWAY STREET #510		Tracer Survey		
City: SAN ANTONIO State: TX Zip: 78209 Email: gwehrer@passcreekresources.co		Temperature Survey		
API Number: 05-087-05447	OGCC Facility ID Number: 225053	Inspection Number		
Well/Facility Name: R. Peif	Well/Facility Number: 4			
Location QtrQtr: SENE Section: 1 Township: 1N Range: 58W Meridian: 6				

☒ SHUT-IN PRODUCTION WELL☐ INJECTION WELL

Last MIT Date: _____

Test Type:☒ Test to Maintain SI/TA status☐ 5-Year UIC☐ Reset Packer☐ Verification of Repairs☐ Annual UIC TEST☐ Describe Repairs or Other Well Activities: _____**Wellbore Data at Time of Test**

Injection Producing Zone(s)	Perforated Interval	Open Hole Interval
JSND	np	

Tubing Casing/Annulus Test

Tubing Size:	Tubing Depth:	Top Packer Depth:	Multiple Packers?
			<input type="checkbox"/>

Casing Test

Use when perforations or open hole is isolated by bridge plug or cement plug; use if cased-hole only with plug back total depth.

Bridge Plug or Cement Plug Depth

5591

Test Data (Use -1 for a vacuum)

Test Date	Well Status During Test	Casing Pressure Before Test	Initial Tubing Pressure	Final Tubing Pressure
12-07-2017	SHUT -IN	0		
Casing Pressure Start Test	Casing Pressure - 5 Min.	Casing Pressure - 10 Min.	Casing Pressure Final Test	Pressure Loss or Gain
325	325	325	325	0

Test Witnessed by State Representative? ☒

OGCC Field Representative

Schure, Kym

OPERATOR COMMENTS:

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____

Print Name: gene wehrer

Title: pumper

Email: gwehrer@passcreekresources.com

Date: _____

Based on the information provided herein, this Notice (Form 21) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: _____

Date: _____

CONDITIONS OF APPROVAL, IF ANY:

Attachment Check List

Att Doc Num **Name**

--	--

Total Attach: 0 Files

General Comments

User Group **Comment** **Comment Date**

		Stamp Upon Approval
--	--	------------------------

Total: 0 comment(s)