



Daily Completion and Workover

Well Name: STATE AF 01

Report Date: 1/9/2018, Report # 9.0

API 0512305368	Surface Legal Location	Field Name	License #	State/Province COLORADO	Well Configuration Type
Original KB Elevation (ft)	KB-Tubing Head Distance (ft)	Spud Date Production	Rig Release Date	PBTD (All) (ftKB)	Total Depth All (TVD) (ftKB)

Jobs					
Job Category WORKOVER	Primary Job Type P&A	Secondary Job Type Drilling - re-entry	Target Formation	Start Date 12/28/2017	End Date

Objective

Rigs					
Contractor	Rig #/Crw	Rig Type	Start Date	RR Date	
BRIGADE ENERGY SERVICES	Conventional		12/28/2017		

AFE Number	Total AFE + Supp Amount (Cost)		
------------	--------------------------------	--	--

Daily Readings			
Weather	Temperature (°F)	Road Condition	Rig Time (hr)

Daily Ops Summary	
Operations Summary JSA SAFETY MEETING, 0 PSI ON WELL TIH AND HARD TAG ON TOC @ 2621' W/ 80 JNTS 2-7/8" TBG= 100' PLUG TOOH LD TBG 67 JNTS LEAVING 13 JNTS IN HOLE AND EOT @ 427' PER FORM 6, PUMP 7 BBL TO LOAD HOLE MIRU O-TEX CEMENT AND LRP CLEAN WATER TRUCK, TEST WATER FOR CEMENT JOB, JSA SAFETY MEETING FILL LINES AND P/T TO 2000 PSI, PUMP SHOE PLUG AS FOLLOWS: ESTABLISH CIRCULATION 30 BBL AND PUMP 80 BBL/16.3 BBL 15.8# G-NEAT CEMENT FROM 427' - 240' +/-, DISP 0.5 BBL TOOH LD TBG TO TRAILER, SECURED WELL AND WASH UP TO CT, SDFN	

Tangible/Intangible Costs			
Intangible/Tangible			