

:		GREAT WESTERN 27-33				Date: 1/16/2017	
AFE No: MTG-2017		Daily Completion and Workover Report				DOL: 3	
REPT NO. 4	OPERATOR GREAT WESTERN OPERATING LLC		FIELD NAME WATTENBERG		SUPERVISOR / ENGINEER MICHAEL LINDSEY / TY WOODWORTH		ST NO. 00
SPUD DATE 04/02/2007	API 05-123-24286	STATE COLORADO	COUNTY WELD		DIVISION GREAT WESTERN OPERA		
OPERATIONS AT RPT TIME							
24 HR SUMMARY CHANGEOUT 3K WHE TO 5K WHE, LAND 218 JTS 2.375 PROD WITH XN NIPPLE AND RETREIVING HEAD AT 6735', TEST NEW 5K ASSEMBLY TO 2500 PSI, RDMO TO 27-43							
24 HR FORECAST RBP SET, WELL SHUT IN							
GL ELEV 4,748.0 (usft)	RKB 4,748.0 (usft)	FORMATION CODELL		TMD 0	TVD 0	PBTMD 12,121	PBTVD
				AUTH COST /		DAY COST / CUM COST \$5,319 / \$20,842	
CASING DETAILS							
ASSEMBLY	SIZE	INST DATE	FROM (usft)	TO (usft)	SIZE	WEIGHT	GRADE
TUBING DETAILS							
ASSEMBLY	SIZE	INST DATE	FROM (usft)	TO (usft)	SIZE	WEIGHT	GRADE
TUBING ASSEMBLY 1	2.375	01/15/2017	2.0	6,734.8	2.375		
PERFORATIONS							
FORMATION/ZONE		DATE	SIDETR #	STATUS	TYPE	TOP (usft)	BASE (usft)
HOURS	DUR (hr)	PHASE	CODE	SUB	DESCRIPTION		
00:00 - 07:00	7.00	MITIGATE	MTG PLANNED - MITIGATION		WELL SIFN		
07:00 - 07:15	0.25	MITIGATE	MTG PLANNED - MITIGATION		SAFETY MEETING		
07:15 - 08:15	1.00	MITIGATE	MTG PLANNED - MITIGATION		XXXXXXXXXX NO HANGER INSTALLED XXXXXXXXXXXXXXXX STACK OUT TUBING ON RBP, ND 3K WHE, NU 5K WHE, LAY DOWN 3 JTS, 218 JTS TOTAL WITH XN NIPPLE AND RETREIVING HEAD, TUBING SCREWED INTO B1 FLANGE LANDED AT 6735', NO HANGER INSTALLED, TEST TO 2500 PSI FOR 20 MINUTES		
08:15 - 09:30	1.25	MITIGATE	MTG PLANNED - MITIGATION		BLEED OFF PRESSURE, RDMO HWS 45 TO NEXT WELL		
09:30 - 00:00	14.50	MITIGATE	MTG PLANNED - MITIGATION		RBP SET, WELL SHUT IN		