

<b>GREAT WESTERN 27-54</b>		Date: 1/18/2017	
<b>AFE No: MTG-2017</b>		<b>Daily Completion and Workover Report</b>	
<b>DOL: 2</b>			

REPT NO. 2	OPERATOR GREAT WESTERN OPERATING COMPANY LLC	FIELD NAME WATTENBERG	SUPERVISOR / ENGINEER MARK TIBBS / TY WOODWORTH	ST NO. 00
SPUD DATE 04/12/2007	API 05-123-24123	STATE COLORADO	COUNTY WELD	DIVISION GREAT WESTERN OPERA
OPERATIONS AT RPT TIME WSI FOR KODAK NORTH FRAC				
24 HR SUMMARY SET 4.5 " RBP @ 6595' WITH 211 JTS OF 2.375", REMOVE AND REPLACE WELLHEAD TO 5K SYSTEM. PRESSURE TEST TO 2500# , RDMO TO GW 27-44. MITIGATION COMPLETE				
24 HR FORECAST MITIGATION COMPLETE, WSI FOR KODAK NORTH FRAC.				
GL ELEV 4,747.0 (usft)	RKB 4,757.0 (usft)	FORMATION	TMD 7,250	TVD 7,250
		PBTMD 7,237	PBTVD 7,237	
AUTH COST /			DAY COST / CUM COST \$10,250 / \$14,000	

CASING DETAILS								
ASSEMBLY	SIZE	INST DATE	FROM (usft)	TO (usft)	SIZE	WEIGHT	GRADE	THRDS

TUBING DETAILS								
ASSEMBLY	SIZE	INST DATE	FROM (usft)	TO (usft)	SIZE	WEIGHT	GRADE	THRDS
		01/16/2017	10.0	6,610.0	4.500			

PERFORATIONS							
FORMATION/ZONE	DATE	SIDETRK #	STATUS	TYPE	TOP (usft)	BASE (usft)	

HOURS	DUR (hr)	PHASE	CODE	SUB	DESCRIPTION
00:00 - 07:00	7.00	MITIGATE	MTG PLANNED - MITIGATION		WSI, CREW TRAVEL AND SAFETY MEETING
07:00 - 09:00	2.00	MITIGATE	MTG PLANNED - MITIGATION		BLEED DOWN WELL AND CONTINUE IN HOLE WITH 4.5" RBP, set on jts 214 @ 6684', TEST TO 500 PSI
09:00 - 10:00	1.00	MITIGATE	MTG PLANNED - MITIGATION		REMOVE AND REPLACE WELL HEAD TO 5K SYSEYEM.
10:00 - 10:30	0.50	MITIGATE	MTG PLANNED - MITIGATION		LAY DOWN 3 MORE JTS LAND TUBING IN HANGER WITH 211 JTS IN HOLE @ 6595'
10:30 - 11:00	0.50	MITIGATE	MTG PLANNED - MITIGATION		BOLT ON B-1 FLANGE WITH 5K 2 1/16 VALVE, PRESSURE TEST TO 2500# FOR 15 MIN. (GOOD TEST), CHECK BRADEN HEAD PRESSURE, 20 PSIG, BLEED DOWN TO 0 PSIG WITH NO FLOW.
11:00 - 12:30	1.50	MITIGATE	MTG PLANNED - MITIGATION		RDMO
12:30 - 00:00	11.50	MITIGATE	MTG PLANNED - MITIGATION		WSI FOR NORHT KODAK FRAC