



RU 522-17 CBL Deferment Request

2 messages

Jeff Kirtland <JKirtland@terraep.com>

Mon, Mar 5, 2018 at 6:03 AM

To: Kussum Kanguru <craig.burger@state.co.us>, "Andrews - DNR, David" <david.andrews@state.co.us>

Craig, Dave:

TEP Rocky Mountain LLC is requesting a CBL deferment on the Federal RU 522-17 located in the Section 17, T 7S-R93W. Attached is a temperature survey that was performed after cementing the 4 ½" production casing on the subject well.

Information pertaining to the request is as follows:

Well: Federal RU 522-17

API: 05-045-23738

Location: Section 17 T 7S-R93W

Surface Csg: 9 5/8" set and cemented at 1,137'

Production Csg Cement Date: 4 ½" @ 10,483' – cemented 02/28/2018

Cement: 1,195 sks

Cement top from survey: 5,354' Estimated

Estimated top of gas: 8,523' Estimated

Estimated Top Perf: 8,423' Estimated

Temp Survey: 02/28/18 Attached

Volume to fill annular: 16 bbls of Fluid Needed to Fill Annulus

Please let me know if you need additional information to approve this deferment. After deferment is received, TEP will continue to monitor the Bradenhead pressure until the CBL has been performed and notify if pressure exceeds 150 psig.

02/28/2018 @ 0900 / 0 PSI BRAIDEN HEAD @ 6 HRS* DONE

02/28/2018 @ 1500 / 0 PSI BRAIDEN HEAD @ 12 HRS* DONE

03/01/2018 @ 0300 / 0 PSI BRAIDEN HEAD @ 24 HRS* DONE

03/02/2018 @ 1500 / 0 PSI BRAIDEN HEAD @ 36 HRS* DONE

03/03/2018 @ 0300 / 0 PSI BRAIDEN HEAD @ 48 HRS* DONE

03/04/2018 @ 0300 / 0 PSI BRAIDEN HEAD @ 72 HRS* DONE

Thank you,

Jeffrey D. Kirtland, MScM

Regulatory Lead

W: 970.263-2736 | C: 970.812.7874



This message and any related attachments are intended only for the use of the addressee(s) and may contain information that is PRIVILEGED and CONFIDENTIAL. If you are not the intended recipient(s), you are hereby notified that any dissemination of this communication is strictly prohibited. If you have received this communication in error, please erase all copies of the message and its attachments and notify the sender immediately.

 tep_ru 522-17_temp_2-28-2018..pdf
1242K

Burger - DNR, Craig <craig.burger@state.co.us>
To: Jeff Kirtland <JKirtland@terraep.com>
Cc: "Andrews - DNR, David" <david.andrews@state.co.us>

Mon, Mar 5, 2018 at 7:06 AM

Jeff,
TEP can defer running the CBL on this well.
Thanks

[Quoted text hidden]

--

Craig Burger, P.E.

Northwest Area Engineer



P 970.625.2497 Ext.2 | F 970.625.5682 | C 970-319-4194

796 Megan Ave., Suite 201, Rifle, CO 81650

craig.burger@state.co.us | www.colorado.gov/cogcc