

Document Number:
401569695

Date Received:

WELL ABANDONMENT REPORT

This form is to be submitted as an Intent to Abandon whenever an abandonment is planned on a borehole. After the abandonment is complete, this form shall again be submitted as a Subsequent Report of the actual work completed. The approved intent shall be valid for six months after the approval date, after that period, a new intent will be required. Attachments required with the Intent to Abandon are wellbore diagrams of the current configuration and the proposed configuration with plugs set. A Subsequent Report of Abandonment shall indicate the actual work completed. Attachments required with a Subsequent Report are a wellbore diagram showing plugs that were set and casing remaining in the hole, the job summaries from all plugging contractors used, including wireline and cementing (third party verification) and any logs that may have been run during abandonment.

OGCC Operator Number: 10633 Contact Name: Renee Kendrick
 Name of Operator: CRESTONE PEAK RESOURCES OPERATING LLC Phone: (303) 309-1931
 Address: 1801 CALIFORNIA STREET #2500 Fax: _____
 City: DENVER State: CO Zip: 80202 Email: renee.kendrick@crestonepr.com

For "Intent" 24 hour notice required, Name: Duran, Alicia Tel: (970) 370-1281
 COGCC contact: Email: alicia.duran@state.co.us

API Number 05-123-12786-00 Well Number: 1
 Well Name: JOLLY ROGER
 Location: QtrQtr: NWNE Section: 15 Township: 4N Range: 65W Meridian: 6
 County: WELD Federal, Indian or State Lease Number: 67347
 Field Name: WATTENBERG Field Number: 90750

Notice of Intent to Abandon Subsequent Report of Abandonment

Only Complete the Following Background Information for Intent to Abandon

Latitude: 40.317077 Longitude: -104.645133
 GPS Data:
 Date of Measurement: 03/29/2010 PDOP Reading: 3.8 GPS Instrument Operator's Name: bstoeppel
 Reason for Abandonment: Dry Production Sub-economic Mechanical Problems
 Other _____
 Casing to be pulled: Yes No Estimated Depth: 2000
 Fish in Hole: Yes No If yes, explain details below
 Wellbore has Uncemented Casing leaks: Yes No If yes, explain details below
 Details: _____

Current and Previously Abandoned Zones

Formation	Perf. Top	Perf. Btm	Abandoned Date	Method of Isolation	Plug Depth
J SAND	7537	7575			
Total: 1 zone(s)					

Casing History

Casing Type	Size of Hole	Size of Casing	Weight Per Foot	Setting Depth	Sacks Cement	Cement Bot	Cement Top	Status
SURF	12+1/2	8+5/8	24	466	400	466	0	CALC
1ST	7+7/8	4+1/2	11.6	7,670	325	7,670	6,150	CALC

Plugging Procedure for Intent and Subsequent Report

CIBP #1: Depth 7490 with 2 sacks cmt on top. CIBP #2: Depth 6710 with 2 sacks cmt on top.
CIBP #3: Depth 325 with 2 sacks cmt on top. CIBP #4: Depth _____ with _____ sacks cmt on top.
CIBP #5: Depth _____ with _____ sacks cmt on top.

NOTE: Two(2) sacks cement required on all CIBPs.

Set 75 sks cmt from 1742 ft. to 2000 ft. Plug Type: OPEN HOLE Plug Tagged:
Set 15 sks cmt from 0 ft. to 50 ft. Plug Type: CASING Plug Tagged:
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged:
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged:
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged:

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

(Cast Iron Cement Retainer Depth)

Set 60 sacks half in. half out surface casing from 344 ft. to 520 ft. Plug Tagged:

Set _____ sacks at surface

Cut four feet below ground level, weld on plate Above Ground Dry-Hole Marker: Yes No

Set _____ sacks in rat hole Set _____ sacks in mouse hole

Additional Plugging Information for Subsequent Report Only

Casing Recovered: _____ ft. of _____ inch casing Plugging Date: _____

*Wireline Contractor: _____ *Cementing Contractor: _____

Type of Cement and Additives Used: _____

Flowline/Pipeline has been abandoned per Rule 1103 Yes No *ATTACH JOB SUMMARY

Technical Detail/Comments:

Procedure

1. Submit electronic Form 42 to COGCC 48 hours prior to performing Form 17 Bradenhead Test. (not required if Bradenhead Test has been completed within 60 days of plugging operations.)
2. Perform Form 17 Bradenhead Test and sample for gas, water, and oil per COGCC Regulation.
3. Contact surveyor to acquire as-built surface location.
4. Submit electronic Form 42 to COGCC 48 hours prior to MIRU.
5. Submit form for Ground Disturbance Permit. Get One Call.
6. Notify Automation and Production Department. Production to check pressures and blow down well.
7. Hold a pre-job safety meeting. Discuss all aspects of the procedure with any involved personnel. Identify and address any safety concerns before the job begins.
8. MIRU workover unit. Blow down well. ND wellhead. NU BOPE.
9. Un-land tubing and TOO H w/tubing.
10. RIH w/ CIBP on wireline. Set CIBP @ ~7,490' (within 50'-100' of the top J Sand perf @ 7,537', between collars).
11. RIH w/ wireline and dump bail 2 sx cement on top of CIBP. POOH. Pressure test plug to 500 psi. Hold pressure for 15 min. Chart pressure on 1000 psi pressure chart. POOH with wireline.
12. RIH w/ CIBP on wireline. Set CIBP @ ~6,710' (within 50'-100' of the Niobrara top @ 6,766', between collars).
13. RIH w/ wireline and dump bail 2 sx cement on top of CIBP. POOH.
14. ND 7 1/16" BOP and wellhead. NU 11" BOP on surface casing. RU casing tongs and pipe wrangler.
15. RIH with casing jet cutter on wireline. Cut 4 1/2" casing at 2,000'. POOH with wireline. Pull casing with spear to first joint, remove casing slips. Establish circulation.
16. Pump and spot 75 sx Class G balance stub plug from 2,000' to 1,742'. Trip out of hole to 520'. Roll hole. Ensure there is no sign of hydrocarbons. If evidence is found, contact engineering. SD and wait on cement 8hrs. If circulation is not maintained then tag the plug after WOC.
17. Pump 60 sx Type III cement blend and spot balanced plug across surface casing shoe. Pump wiper plug ahead of cement to ensure water does not mix with cement. TOC will be approximately 344'. TOO H laying down all casing. Wait on cement for 4 hours.
18. TIH w/ tubing and tag cement top. Report top to engineering. TOO H.
19. PU 8-5/8" CIBP. TIH and set @ 325'. Pump 1 bbl of cement and leave on top of plug. Pressure test plug to 250 psi.
20. TOO H to 50'. Pump 15 sx Type III cement blend balanced plug from 50' to surface. TOO H and laying down tubing.
21. ND BOP. Top off well with Type III cement as necessary.
22. Disconnect flowline from separator and connect to junk tank placed at the battery.
23. Flush flowline with treated fresh water then blow dry with rig compressor. Prepare flowline for removal by construction department.
24. RDMO pulling unit.
25. Per ground disturbance procedure/policy, excavate around wellhead. Notify Environmental Department for surface review and inspection while digging.
26. Contact EHS to scan WH with FLIR to confirm well is plugged with no gas at surface. Save FLIR photo in well file.
27. Cut off casing 4 ft below ground level.
28. Weld on metal plate and dry hole marker.
29. Remove flowlines and backfill holes.
30. Notify Integrity Department to properly abandon flowlines as per Rule 1103. File electronic Form 42 once abandonment is complete.
31. Restore surface location.
32. Ensure all pressure charts, cement and wireline tickets are emailed to the Denver office for subsequent reporting. Emails shall be sent to Production Engineer, Workover Coordinator, and Production Technician.
33. Submit Form 6 Subsequent Report of Abandonment documenting the P&A to COGCC.

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: Renee Kendrick
 Title: Regulatory Coordinator Date: _____ Email: renee.kendrick@crestonepr.com

Based on the information provided herein, this Well Abandonment Report (Form 6) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: _____ Date: _____

CONDITIONS OF APPROVAL, IF ANY: _____ Expiration Date: _____

COA Type	Description

Attachment Check List

<u>Att Doc Num</u>	<u>Name</u>
401569740	PROPOSED PLUGGING PROCEDURE
401569741	WELLBORE DIAGRAM

Total Attach: 2 Files

General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
		Stamp Upon Approval

Total: 0 comment(s)