

FORM
5Rev
09/14State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109



DE ET OE ES

Document Number:

401549174

Date Received:

DRILLING COMPLETION REPORT

This form is to be submitted within 30 days of the setting of production casing, the plugging of a dry hole, the deepening or sidetracking of a well, or any time the wellbore configuration is changed. If the well is deepened or sidetracked a new Form 5 is required. If an attempt has been made to complete/produce a well, then the operator shall submit Form 5A (Completed Interval Report.) If the well has been plugged, a form 6 (Well Abandonment Report) is required.

Completion Type ☒ Final completion ☐ Preliminary completion

OGCC Operator Number: 10433

Contact Name: MEL LACKIE

Name of Operator: LARAMIE ENERGY LLC

Phone: (303) 339-4400

Address: 1401 SEVENTEENTH STREET #1400

Fax: (303) 339-4399

City: DENVER State: CO Zip: 80202

API Number 05-077-10402-00

County: MESA

Well Name: Nichols

Well Number: 0994-24-02W

Location: QtrQtr: SWNE Section: 24 Township: 9S Range: 94W Meridian: 6

Footage at surface: Distance: 1792 feet Direction: FNL Distance: 2792 feet Direction: FEL

As Drilled Latitude: 39.264670 As Drilled Longitude: -107.830594

GPS Data:

Date of Measurement: 08/06/2017 PDOP Reading: 1.3 GPS Instrument Operator's Name: CODY RICH

** If directional footage at Top of Prod. Zone Dist.: 336 feet. Direction: FNL Dist.: 1535 feet. Direction: FWL

Sec: 24 Twp: 9S Rng: 94W

** If directional footage at Bottom Hole Dist.: 336 feet. Direction: FNL Dist.: 1535 feet. Direction: FWL

Sec: 24 Twp: 9S Rng: 94W

Field Name: BRUSH CREEK

Field Number: 7562

Federal, Indian or State Lease Number:

Spud Date: (when the 1st bit hit the dirt) 01/08/2018 Date TD: 01/11/2018 Date Casing Set or D&A: 01/12/2018

Rig Release Date: 01/11/2018 Per Rule 308A.b.

Well Classification:

☐ Dry ☐ Oil ☒ Gas/Coalbed ☐ Disposal ☐ Stratigraphic ☐ Enhanced Recovery ☐ Storage ☐ Observation

Total Depth MD 7765 TVD** 7399 Plug Back Total Depth MD 7675 TVD** 7309

Elevations GR 7137 KB 7161 Digital Copies of ALL Logs must be Attached per Rule 308A ☒

List Electric Logs Run:

RPM, PULSED NEUTRON, CBL, MUD

CASING, LINER AND CEMENT

Casing Type	Size of Hole	Size of Casing	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Top	Cmt Bot	Status
CONDUCTOR	26	16	65	0	84	100	0	84	VISU
SURF	11	8+5/8	24	0	1,535	288	0	1,535	VISU
1ST	7+7/8	4+1/2	11.6	0	7,755	1,202	3,550	7,755	CBL

STAGE/TOP OUT/REMEDIAL CEMENT

Cement work date: _____

Method used	String	Cementing tool setting/perf depth	Cement volume	Cement top	Cement bottom

Details of work:

FORMATION LOG INTERVALS AND TEST ZONES

FORMATION NAME	Measured Depth		Check if applies		COMMENTS (All DST and Core Analysis must be submitted to COGCC)
	Top	Bottom	DST	Cored	
OHIO CREEK	4,481				
WILLIAMS FORK	4,873				
CAMEO	6,912				
ROLLINS	7,511				

Comment:

NO OPEN HOLE LOGS WERE RUN ON THIS WELL. THE ONLY OH LOGS RUN ON THIS PAD WAS THE NICHOLS 0994 24-06W.

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____

Print Name: MEL LACKIE

Title: ENGINEERING TECHNICIAN

Date: _____

Email: mlackie@laramie-energy.com

Attachment Check List

Att Doc Num	Document Name	attached ?			
<u>Attachment Checklist</u>					
401549208	CMT Summary *	Yes	<input checked="" type="checkbox"/>	No	<input type="checkbox"/>
	Core Analysis	Yes	<input type="checkbox"/>	No	<input checked="" type="checkbox"/>
401551494	Directional Survey **	Yes	<input checked="" type="checkbox"/>	No	<input type="checkbox"/>
	DST Analysis	Yes	<input type="checkbox"/>	No	<input checked="" type="checkbox"/>
	Logs	Yes	<input checked="" type="checkbox"/>	No	<input type="checkbox"/>
	Other	Yes	<input type="checkbox"/>	No	<input checked="" type="checkbox"/>
<u>Other Attachments</u>					
401549207	WELLBORE DIAGRAM	Yes	<input checked="" type="checkbox"/>	No	<input type="checkbox"/>
401549210	PDF-MUD	Yes	<input checked="" type="checkbox"/>	No	<input type="checkbox"/>
401551483	DIRECTIONAL DATA	Yes	<input checked="" type="checkbox"/>	No	<input type="checkbox"/>
401581428	PDF-PULSED NEUTRON	Yes	<input checked="" type="checkbox"/>	No	<input type="checkbox"/>
401581436	LAS-PULSED NEUTRON	Yes	<input checked="" type="checkbox"/>	No	<input type="checkbox"/>
401581437	LAS-PULSED NEUTRON	Yes	<input checked="" type="checkbox"/>	No	<input type="checkbox"/>
401581438	PDF-PULSED NEUTRON	Yes	<input checked="" type="checkbox"/>	No	<input type="checkbox"/>
401581439	LAS-PULSED NEUTRON	Yes	<input checked="" type="checkbox"/>	No	<input type="checkbox"/>
401581441	LAS-PULSED NEUTRON	Yes	<input checked="" type="checkbox"/>	No	<input type="checkbox"/>
401581442	PDF-CEMENT BOND	Yes	<input checked="" type="checkbox"/>	No	<input type="checkbox"/>
401581443	PDF-CEMENT BOND	Yes	<input checked="" type="checkbox"/>	No	<input type="checkbox"/>
401581445	LAS-CEMENT BOND	Yes	<input checked="" type="checkbox"/>	No	<input type="checkbox"/>
401581446	LAS-CEMENT BOND	Yes	<input checked="" type="checkbox"/>	No	<input type="checkbox"/>

General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
		Stamp Upon Approval

Total: 0 comment(s)