

# Donnelly Casing Pulling Co.

One 522-1410

P. O. Box 648  
Sterling, Colorado 80751

RECEIVED

JAN 24 1975

Bob Donnelly  
OIL & GAS CONS. COMM.OLD  
TOMr. Thomas G. Vessels  
600 South Cherry St.  
Suite 1220  
Denver, Colorado 80222

INVOICE DATE 12-10-74



00291104

WELL

State 1-1

INVOICE NO. 115

2114' 5 1/2" OD Casing @	35¢ per ft.	\$ 739.90
Day Work, 112 hours @	\$20.00 per hour	2240.00
Pump, Oil & Cement, 23 hrs. @	\$30.00 per hour	690.00
Water Truck, 25 hours @	\$15.00 per hour	375.00
2100' 1" OD Tubing @	5¢ per ft.	105.00
14 shots, first 3 free,		
each additional shot @	\$10.00 per shot	90.00
Cement, 105 sacks @	\$2.75 ea. + tax	297.41
Mud, 5 sacks @	\$3.00 ea. + tax	15.00
Soap, 1 can @	\$30.00 ea + tax	30.90
		<u>\$4583.66</u>

DATE	DAY WORK	REMARKS
10-23-74	8 hours.	Moved in and rigged up. Back hoe dug the deadmen and pit. Raised the poles (bleeding well off).
10-24-74	10 hours	Ran 100 gal. of sand to 7715'. Dumped 5 sacks of cement to 7675'. Set in jacks and equipment.
10-25-74	12 hours	Worked pipe to 23" tension. Ran 70 joints 1" tubing. Circulated 90 bbls. of water and mud. Circulated 25 to 30 bbls. of oil. 5 sacks of mud and 5 gl. D.D. Soap. Water truck, 9 hours. Pump, 9 hours.
10-26-74	8 hours	Pulled 70 joints of 1" tubing. Worked pipe to 32" tension. Put 1 load of water in casing. Water truck, 2 hours.
10-28-74	8 hours	Worked pipe to 32" tension. Put 1 load of water and to bbls. of oil in 5 1/2" casing. Ran shot to 5800'. Pump, no charge. Water truck, no charge.
10-29-74	10 hours	Put 25 bbls. oil in casing. Tried to pump 4000 pounds. Still in cement. Pushed plug down. Kept coming back up. Pump, no charge. Water truck, N.C.
10-30-74	10 hours	Pushed plug down. Ran shot to 5415'. Pumped 140 bbls. water. Water truck, 8 hours, Pump, 8 hours.
10-31-74	6 hours	Worked pipe to 29" tension.
11- 1-74	6 hours	Worked pipe.
11- 2-74	6 hours	Worked pipe. (Rain and Fog)
11- 5-74	8 hours	Pumped 135 BBls. water. Plug stuck in plug contained. Worked pipe to 32" tension. Water truck, 6 hours. Pump, 6 hours.
11- 6-74	10 hours	Ran shots to 5015', 4710', 4430', 4218', 3800', 3515', 3230'.
11-7- 74	10 hours.	Ran shots to 2960', 2620', 2410', 2120' and 2030'.
11-8- 74	0 hours	Worked pipe loose. Pulled 7 joints. Pulled 57 joints. Pumped 75 sacks of cement from 1100' to 900'. Tore down. Ran 10' rock bridge to 140'. Dumped 15 sacks of cement to 95'. Mudded to 34'. Dumped 10 sacks of cement top plug.

WELL COMPLETE

THANK YOU