

FORM  
6Rev  
05/18

## State of Colorado

## Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109



DE	ET	OE	ES
----	----	----	----

Document Number:

401629323

Date Received:

05/03/2018

## WELL ABANDONMENT REPORT

This form is to be submitted as an Intent to Abandon whenever an abandonment is planned on a borehole. After the abandonment is complete, this form shall again be submitted as a Subsequent Report of the actual work completed. The approved intent shall be valid for six months after the approval date, after that period, a new intent will be required. Attachments required with the Intent to Abandon are wellbore diagrams of the current configuration and the proposed configuration with plugs set.

A Subsequent Report of Abandonment shall indicate the actual work completed. Attachments required with a Subsequent Report are a wellbore diagram showing plugs that were set and casing remaining in the hole, the job summaries from all plugging contractors used, including wireline and cementing (third party verification) and any logs that may have been run during abandonment.

OGCC Operator Number: 81480

Contact Name: Kathleen Spring

Name of Operator: THOMAS L SPRING LLC

Phone: (303) 771-1889

Address: 7400 E ORCHARD RD STE 106-S

Fax:

City: GREENWOOD State: CO Zip: 80111

Email: kathleenspring3@gmail.com

For "Intent" 24 hour notice required,

Name: Welsh, Brian

Tel: (719) 325-6919

COGCC contact:

Email: brian.welsh@state.co.us

API Number 05-061-06715-00

Well Name: RUTH

Well Number: 1-25

Location: QtrQtr: NWSW Section: 25 Township: 20S Range: 48W Meridian: 6

County: KIOWA

Federal, Indian or State Lease Number:

Field Name: MCCLAVE

Field Number: 53600

☒ Notice of Intent to Abandon☐ Subsequent Report of Abandonment

## Only Complete the Following Background Information for Intent to Abandon

Latitude: 38.286930

Longitude: -102.744320

GPS Data:

Date of Measurement: 07/12/2012

PDOP Reading: 2.5

GPS Instrument Operator's Name: Tom Haskell

Reason for Abandonment:

☐ Dry☒ Production Sub-economic☐ Mechanical Problems☐ OtherCasing to be pulled: ☐ Yes☒ No

Estimated Depth:

Fish in Hole: ☐ Yes☒ No

If yes, explain details below

Wellbore has Uncemented Casing leaks:

☐ Yes☒ No

If yes, explain details below

Details:

## Current and Previously Abandoned Zones

Formation	Perf. Top	Perf. Btm	Abandoned Date	Method of Isolation	Plug Depth
MORROW	4746	4790			

Total: 1 zone(s)

## Casing History

Casing Type	Size of Hole	Size of Casing	Weight Per Foot	Setting Depth	Sacks Cement	Cement Bot	Cement Top	Status
SURF	12+1/4	8+5/8	20	324	210	324	0	
1ST	7+7/8	4+1/2	10.5	4,746	290	4,746	2,985	CALC
S.C. 1.1				2,985	450	2,985	0	CALC

## Plugging Procedure for Intent and Subsequent Report

CIBP #1: Depth 4700 with 2 sacks cmt on top. CIPB #2: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top.  
CIBP #3: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top. CIPB #4: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top.  
CIBP #5: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top.

NOTE: Two(2) sacks cement required on all CIBPs.

Set 15 sks cmt from 1300 ft. to 1100 ft. Plug Type: CASING Plug Tagged: ☐  
Set \_\_\_\_\_ sks cmt from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Type: \_\_\_\_\_ Plug Tagged: ☐  
Set \_\_\_\_\_ sks cmt from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Type: \_\_\_\_\_ Plug Tagged: ☐  
Set \_\_\_\_\_ sks cmt from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Type: \_\_\_\_\_ Plug Tagged: ☐  
Set \_\_\_\_\_ sks cmt from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Type: \_\_\_\_\_ Plug Tagged: ☐

Perforate and squeeze at 375 ft. with 50 sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth

Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth

Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth

(Cast Iron Cement Retainer Depth)

Set \_\_\_\_\_ sacks half in. half out surface casing from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Tagged: ☐

Set 15 sacks at surface

Cut four feet below ground level, weld on plate Above Ground Dry-Hole Marker: ☐ Yes ☐ No

Set \_\_\_\_\_ sacks in rat hole Set \_\_\_\_\_ sacks in mouse hole

### Additional Plugging Information for Subsequent Report Only

Casing Recovered: \_\_\_\_\_ ft. \_\_\_\_\_ inch casing Plugging Date: \_\_\_\_\_  
of \_\_\_\_\_

\*Wireline Contractor: \_\_\_\_\_ \*Cementing Contractor: \_\_\_\_\_

Type of Cement and Additives Used: \_\_\_\_\_

Flowline/Pipeline has been abandoned per Rule 1105 ☐ Yes ☐ No \*ATTACH JOB SUMMARY

Technical Detail/Comments:

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: \_\_\_\_\_ Print Name: Kathleen Spring

Title: Manager Date: 5/3/2018 Email: kathleenspring3@gmail.com

Based on the information provided herein, this Well Abandonment Report (Form 6) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: SUTPHIN, DIRK Date: 5/15/2018

**CONDITIONS OF APPROVAL, IF ANY:** \_\_\_\_\_

Expiration Date: 11/14/2018

<u>COA Type</u>	<u>Description</u>
	1) Provide 48 hour notice of MIRU via electronic Form 42. 2) Shoe plug: Tag plug 50' above surface casing shoe, if not circulated to surface. 3) Surface plug: Cement from 50' to surface in casing and annulus. 4) Properly abandon flowlines per Rule 1103. File Form 42 when done.
	Bradenhead: Prior to starting plugging operations a Bradenhead test shall be performed. The Form 17 shall be submitted within 10 days of the test. 1) If, before opening the Bradenhead valve, the beginning pressure is greater than 25 psi, sampling is required. 2) If pressure remains at the conclusion of the test, or if any liquids were present during the test, sampling is required. Sampling shall comply with Operator Guidance - Bradenhead Testing and Reporting Instructions, Appendix A: Liquid and Gas Sampling.

### Attachment Check List

<u>Att Doc Num</u>	<u>Name</u>
401629323	FORM 6 INTENT SUBMITTED
401629342	WELLBORE DIAGRAM
401629344	WELLBORE DIAGRAM

Total Attach: 3 Files

### General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
Engineer	Casing: Corrected the casing and stage cement lines. CDSS Aquifer Determination: Surface, Elevation (ft), Depth To (ft): Top of Dakota, 3299, 651_ Base of Dakota, 3103, 847_Top of Cheyenne, 3059, 891_Base of Cheyenne, 2925, 1025. Induction Electric Log offset 061-06203 GS 3962 shows Dkta: 705-900, Cynn: 940-1040. Plugging: Added plug at 1300-1100' to isolate below Cynn. Added shoe plug: Perf & squeeze at 375' with 50 sks. Top of stage cement may be above surface casing shoe. If perfs at 375' do not take fluid set 15 sks in casing 375-275'.	05/15/2018
Well File Verification	Pass	05/04/2018

Total: 2 comment(s)