

**FORM
INSP**Rev
X/15**State of Colorado
Oil and Gas Conservation Commission**1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109

Inspection Date:

06/06/2018

Submitted Date:

06/07/2018

Document Number:

689401340**FIELD INSPECTION FORM**Loc ID 312466 Inspector Name: CONKLIN, CURTIS On-Site Inspection ☐ 2A Doc Num: _____**Operator Information:**OGCC Operator Number: 53255Name of Operator: MARALEX RESOURCES INCAddress: P O BOX 338City: IGNACIO State: CO Zip: 81137**Status Summary:**

- ☐ THIS IS A FOLLOW UP INSPECTION
- ☐ FOLLOW UP INSPECTION REQUIRED
- ☐ NO FOLLOW UP INSPECTION REQUIRED

Findings:6 Number of Comments1 Number of Corrective Actions☒ Corrective Action Response Requested**Contact Information:**

Contact Name	Phone	Email	Comment
Reid, Jordan	(970) 563-4000	maralextechjr@gmail.com	All Inspections
O'Hare, Mickey	(970) 563-4000/ (719) 429-3529	amohare@maralexinc.com	All Inspections
Graves, Jim	(970) 858-8550	mrinc20@qwestoffice.net	Operation Manager
Hartman, Robert	(970) 244-3041	bhartman@blm.gov	Petroleum Engineer
Burger, Craig		craig.burger@state.co.us	
Ferrin, Jeremy		jeremy.ferrin@state.co.us	

Inspected Facilities:

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
221699	WELL	SI	08/14/2017	GW	077-08301	USA 1-26HG	PA

General Comment:

This is a follow up inspection to FIR Doc#689401080. Any corrective actions not addressed from previous inspections are still applicable.
This well is included in the Order 1V-609.

Inspected FacilitiesFacility ID: 221699 Type: WELL API Number: 077-08301 Status: SI Insp. Status: PA**Cement**Cement Contractor

Contractor Name: _____

Contractor Phone: _____

Surface Casing

Cement Volume (sx): _____

Circulate to Surface: _____

Cement Fall Back: _____

Top Job, 1" Volume: _____

Intermediate Casing

Cement Volume (sxs): _____

Good Return During Job: _____

Production Casing

Cement Volume (sx): _____

Good Return During Job: _____

Plugging Operations

Depth Plugs(feet range): _____

Cement Volume (sx): _____

Good Return During Job: _____

Cement Type: _____

Comment: Well was plugged on 11/29/18. Form 6(S) Doc#401565155 in process. Cement is not to top of the cut off casing. Plate not welded on and hole has not been back filled. No indications of leaking or venting at the time of inspection.

Corrective Action: **Top off cement job required. Submit cement job summary.**

Date: 10/07/2018

Attached DocumentsYou can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
401667000	INSPECTION SUBMITTED	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4488104
689401344	USA 1-26HG Photos	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4488101