

View Tools Help

Feb 7, 2017 - 2 Datum RKB @4,758.0usft (above Mean Sea Level) Unit GWOG-API - US Survey Feet Single Section (0 attachments) WYSIWYG Edit Rig

Today's Wells

Nav Aid

Wellbore Schematic

Today's Reports

Daily Operations - 2

General

Time Summary

Daily Cost

Safety

Notifications

Remarks

Hole Sections

Survey

Wellbore Equipment - 1

Material Transfer - 1

Pipe Tally - 1

Operations at Report Time

WSI, MITIGATION COMPLETE.

24 Hour Summary

POOH STANDING BACK. TIH WITH RBP AND SET AT 6,911'. LAY DOWN 1 JT. REVERSE CIRCULATE WELLBORE. TEST RBP TO 500 PSI. GOOD TEST. LAY DOWN 2 JTS. LAND TUBING ON HANGER WITH EOT @ 6,818'. NIPPLE DOWN BOPS. NIPPLE UP WH. TEST WH TO 2,500 PSI. GOOD TEST.

24 Hour Forecast

RDMO TO GW 26-14.

## Time Summary

Section complete

Activity Details

(0 NPT/Failures) All										
	From	To	Duration (hr)	Phase	Code	Code description	Sub	Sub description	P / U	Operation
1	00:00	06:00	6.00	TIGATE	MTG	MITIGATION			ANNED	WSI FOR MITIGATION.
2	06:00	06:30	0.50	TIGATE	MTG	MITIGATION			ANNED	CREW TRAVEL AND SAFETY MEETING.
3	06:30	07:00	0.50	TIGATE	MTG	MITIGATION			ANNED	CASING PRESSURE 50 PSI. TUBING PRESSURE 0 PSI. PUMP 10 BBLs FRESH WATER WITH BIOCIDES DOWN THE CASING.
4	07:00	07:30	0.50	TIGATE	MTG	MITIGATION			ANNED	POOH STANDING BACK. TALLY OUT.
5	07:30	09:00	1.50	TIGATE	MTG	MITIGATION			ANNED	AFTER 14 STANDS TUBING STARTED TO PULL WET. EOT @ 5,965'. TRY TO PUMP DOWN TUBING, PRESSURED UP TO 1,00 PSI IMMEDIATELY. BLEED OFF PRESSURE. RIG UP SAND LINE TO TAG OBSTRUCTION. RIH WITH SAND LINE. TAG OBSTRUCTION AT 5,500'. RECOVER SANDLINE. LAY DOWN SAND LINE. DEBRIS FROM TUBING APPEARS TO BE TAN-BROWN PARAFINN WITH A SMALL AMOUNT OF SILICA IN IT.
6	09:00	11:00	2.00	TIGATE	MTG	MITIGATION			ANNED	WAIT ON MUD BUCKET AND VAC TRUCK.
7	11:00	13:45	2.75	TIGATE	MTG	MITIGATION			ANNED	RIG UP MUD BUCKET TO VAC TRUCK AND CONTINUE TO POOH STAND ING BACK. TUBING STARTED TO GAS AFTER 94 STANDS. PUMP 20 BBLs FRESH WATER DOWN CASING. CONTINUE TO POOH. 114 STANDS TOTAL AND 1-10' PUP JT. LAY DOWN NOTCHED COLLAR AND SEAT NIPPLE. THERE WAS NO BUMPER IN THE TUBING. A PLUNGER WAS WEDGED INTO THE SEAT NIPPLE. ALL 6 PADS ON THE PLUNGER WERE BROKEN OFF THE PLUNGER. A THICK BLACK OOZE WAS ON TOP OF THE PLUNGER.
8	13:45	15:30	1.75	TIGATE	MTG	MITIGATION			ANNED	RIG DOWN MUD BUCKET. MAKE UP ON/OFF TOOL AND XN NIPPLE. PICK UP RBP. TIH WITH STANDS. WITH 220 JTS IN THE HOLE SET RBP @ 6,911'. 17K DOWN WEIGHT AND 25 K UP WEIGHT. BLOCK WEIGHT WAS 5K. PULL 10K OVER 3 TIMES TO ENSURE GOOD SET. RELEASE ON/OFF TOOL AND LAY DOWN 1 JT.
9	15:30	16:15	0.75	TIGATE	MTG	MITIGATION			ANNED	REVERSE CIRCULATE WELLBORE WITH FRESH WATER TREATED WITH BIOCIDES.
10	16:15	16:35	0.33	TIGATE	MTG	MITIGATION			ANNED	PRESSURE TEST RBP TO 500 PSI FOR 15 MINUTES. GOOD TEST. BLEED OFF PRESSURE.
11	16:35	17:10	0.58	TIGATE	MTG	MITIGATION			ANNED	LAY DOWN 2 JTS. LAND TUBING ON HANGER WITH 217 JTS IN THE HOLE. EOT WITH ON/OFF TOOL @ 6,818'. RIG DOWN FLOOR. NIPPLE DOWN BOPS. NIPPLE UP WELLHEAD.