

Section complete ☐

Day Supervisor	MARK TIBBS
----------------	------------

Night Supervisor

Supervisor Phone No	
---------------------	--

Engineer MICHEAL ANDREWS

Daily cost	7,750.00	\$
------------	----------	----

Cumulative total	16,900.00	\$
------------------	-----------	----

Authorized cost  \$

DOL 3.00 days

Float Collar Top MD		usft
---------------------	--	------

Final Cleanout Depth  usft

CBL TOC		usft
---------	--	------

Flowback Pressure  psi

Check for Choke Size ☐

Choke Size  in

10/1/2010

\_\_\_\_\_

Formation ▼

Weather	
---------	--

Final report ☐

Operations at Report Time

MITIGATION COMPLETE

## 24 Hour Summary

REMOVE AND REPLACE WELLHEAD TO 5K SYSTEM, RIH WITH NOTCHED COLLAR, XN NIPPLE AND 205 JTS OF 2.375". PRESSURE TEST TO 2500 PSI. RDMO












24 Hour Forecast

.MITIGATION COMPLETE

Section complete ☐

### Activity Details

 (0 NPT/Failures)All 

	From	To	Duration (hr)	Phase	Code	Code description	Sub	Sub description	P / U	Operation
1	00:00	07:00	7.00	PIGATE 	MTG 	MITIGATION			ANNED 	WSI, CREW TRAVEL
2	07:00	08:00	1.00	PIGATE 	MTG 	MITIGATION			ANNED 	REMOVE AND REPLACE WELLHEAD TO 5K SYSTEM
3	08:00	09:30	1.50	PIGATE 	MTG 	MITIGATION			ANNED 	MAKE UP NOTCHED COLLAR, XN NIPPLE AND 205 JTS. RIH LAND WITH HANGER
4	09:30	10:00	0.50	PIGATE 	MTG 	MITIGATION			ANNED 	NIPPLE DOWN BOP. INSTALL 7 1/16" 5K B-1 FLANGE AND MASTER VALVE, PRESSURE TEST WELLHEAD AND CASING TO 2500 PSI FOR 15 MIN (GOOD TEST)
5	10:00	12:00	2.00	PIGATE 	MTG 	MITIGATION			ANNED 	RDMO
6	12:00	00:00	12.00	PIGATE 	MTG 	MITIGATION			ANNED 	MITIGATION COMPLETE

Total activity time 24.00 hr