

**FORM
INSP**Rev
X/15**State of Colorado
Oil and Gas Conservation Commission**1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109

Inspection Date:

09/05/2018

Submitted Date:

09/07/2018

Document Number:

689401582**FIELD INSPECTION FORM**
 Loc ID 311744 Inspector Name: CONKLIN, CURTIS On-Site Inspection ☐ 2A Doc Num: _____
Operator Information:OGCC Operator Number: 10433Name of Operator: LARAMIE ENERGY LLCAddress: 1401 SEVENTEENTH STREET #1400City: DENVER State: CO Zip: 80202**Status Summary:**

- ☐ THIS IS A FOLLOW UP INSPECTION
- ☐ FOLLOW UP INSPECTION REQUIRED
- ☒ NO FOLLOW UP INSPECTION REQUIRED

Findings:5 Number of Comments0 Number of Corrective Actions☐ Corrective Action Response Requested**Contact Information:**

Contact Name	Phone	Email	Comment
Hartman, Robert	(970) 244-3041	bhartman@blm.gov	Petroleum Engineer
Laramie Energy LLC		cogccnotifications@laramie-energy.com	All Inspections

Inspected Facilities:

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
221631	WELL	SI	04/01/2018	GW	077-08233	HORSESHOE CANYON 2	WK

General Comment:

[This is a plugging inspection, any corrective actions not addressed from previous inspections are still applicable.](#)

Inspected FacilitiesFacility ID: 221631 Type: WELL API Number: 077-08233 Status: SI Insp. Status: WK**Cement**Cement ContractorContractor Name: SPN

Contractor Phone: _____

Surface Casing

Cement Volume (sx): _____

Circulate to Surface: _____

Cement Fall Back: _____

Top Job, 1" Volume: _____

Intermediate Casing

Cement Volume (sxs): _____

Good Return During Job: _____

Production Casing

Cement Volume (sx): _____

Good Return During Job: _____

Plugging OperationsDepth Plugs(feet range): surface

Cement Volume (sx): _____

Good Return During Job: YESCement Type: G

Comment: (9/5/18) Form 42 Doc#401745329 received. Operator rep Troy on site. Perf @388'. Circulated 32 bbls. Pumped 160 sxs of cement. Dug up and cut off CSG 4' below ground level. Pumped 33 more sxs. Cement not to surface (9/6/18) Pumped 17 sxs top job. Cement to surface. Welded plate on.

Corrective Action: _____

Date: _____

WorkoverComment: SPN Rig 30 Workover rig for plugging

Corrective Action: _____

Date: _____

Attached DocumentsYou can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
689401584	Horseshoe Canyon 2 Plugging photos	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4572697