



WELL PROFILE DATA								
Point	MD	Inc	Azi	TVD	North	East	deg/100ft	V. Sect
Tie on	0.00	0.00	0.00	0.00	S 0.00	W 0.00		-0.00
KOP	5565.50	0.00	301.85	5565.50	S 0.00	W 0.00	0.00	-0.00
End of Build	6565.64	30.00	301.85	6520.55	N 135.04	W 217.41	3.00	-123.43
End of Hold	7023.16	30.00	301.85	6916.76	N 255.76	W 411.76	0.00	-233.77
Target TPZ - ...Sec 21	7981.11	90.00	179.83	7508.60	S 247.34	W 700.01	11.00	283.78
Target Btm Pe...Sec 33	20235.31	90.00	179.83	7508.60	S 12501.48	W 663.06	0.00	12519.05
End of Turn	20236.90	90.00	180.00	7508.60	S 12503.07	W 663.05	11.00	12520.64
T.D. & Target BHL... 33	20334.39	90.00	180.00	7508.60	S 12600.56	W 663.06	0.00	12618.00

