



Extraction Oil & Gas Completion Report

Date: 12/10/2016

Well Name: Frank Cavanaugh 1

Monobore

AFE #: 221602

County: Weld

State:

Colorado

Wellbore Info: Total Depth MD: ft

KOP: ft

KB: 10

ft

Total Depth TVD: ft

Liner Top: N/A ft

Tubing: N/A

Surface Casing: 10.75"

Intermediate:

Prod. Liner:

Frac String: None

Cost Summary

Item	Concord Well service	\$1,500.00		\$0.00		\$0.00
	Affirm	\$0.00		\$0.00		\$0.00
		\$0.00		\$0.00		\$0.00
		\$0.00		\$0.00		\$0.00
Completion Supervisor: Day: Randy Williams			Cost:	SEC		\$1,050.00
Night:			Cost:			

Daily Total \$2,550.00

Cum. Total \$2,550.00

Crucial notes: (Information placed here will be forwarded to all following sheets)

Summary of Operations

Date: 12/10/16 Rig: Concord

07:00- Wait for roustabout crew
09:00- Roustabout crew on loc, Dig out well, cut off casing and prep for welding on a slip collar,
10:30- Wait for the slip collar
13:00- Weld on 10 3/4" slip collar and backfill around wellhead
14:00- MIRU Concord well service, NU BOP's, RU work floor
16:30- Secure well and SDFN