



## Extraction Oil & Gas Completion Report

Date: 12/11/2016		AFE #: 221602	
Well Name: Frank Cavanaugh 1		County: Weld	State: Colorado
Wellbore Info:	Total Depth MD: 0 ft	KOP: 0 ft	KB: 10 ft
	Total Depth TVD: 0 ft	Liner Top: N/A ft	Tubing: N/A
Surface Casing:	10.75"		
Intermediate:	0		
Prod. Liner:	0		
Frac String:	None		

### Cost Summary

Item	Concord Well service	\$5,000.00	\$0.00	\$0.00	Daily Total	\$6,600.00
	Slaugh fishing	\$550.00	\$0.00	\$0.00	Cum. Total	\$9,150.00
		\$0.00	\$0.00	\$0.00		
		\$0.00	\$0.00	\$0.00		
Completion Supervisor:		Day: Randy Williams	Cost:	SEC	\$1,050.00	
	Night:		Cost:		\$0.00	

Crucial notes: (Information placed here will be forwarded to all following sheets)

### Summary of Operations

Date: 12/11/16

Rig: Concord

07:00- Safety meeting, spot in pipe wrangler, set pipe racks, and load tbg on pipe racks, and tally  
 10:00- Make up 6.75" cone bit, bit sub, 2- 3.5" drill collars tag cement @ 60', (ran a total of 8 DC) RU PS and drill cement fell thru @ 210'  
 13:00- Continue IH and tag @ 300' circ and swivel IH to 326' returning heavy sand, circ clean.  
 15:00- Swivel IH w/ 3 jts never tagged RD PS and TIH to 430' tag fill, RU PS and swivel IH and clean out to 450'  
 16:00- Circ clean and TOOH  
 17:00- Secure well and SDFN