



## Extraction Oil & Gas Completion Report

Date: 12/13/2016		AFE #: 221602	
Well Name: Frank Cavanaugh 1		County: Weld	State: Colorado
Wellbore Info:	Total Depth MD: 0 ft	KOP: 0 ft	KB: 10 ft
	Total Depth TVD: 0 ft	Liner Top: N/A ft	Tubing: N/A
Surface Casing:	10.75"		
Intermediate:	0		
Prod. Liner:	0		
Frac String:	None		

### Cost Summary

Item	Concord	\$6,000.00	\$0.00	\$0.00	Daily Total	\$7,600.00
	Slaugh Fishing	\$550.00	\$0.00	\$0.00	Cum. Total	\$23,350.00
		\$0.00	\$0.00	\$0.00		
		\$0.00	\$0.00	\$0.00		
Completion Supervisor:		Day: Randy Williams	Cost:	SEC		\$1,050.00
		Night:	Cost:			\$0.00

Crucial notes: (Information placed here will be forwarded to all following sheets)

### Summary of Operations

Date: 12/13/16

Rig: Concord #11

07:00 - Safety Meeting, TIH w/ 6.75" cone bit, bit sub, 8- 3.5" DC and tbg to 1100' tag fill  
 08:30 - LD 10 jts, TIH with tbg out of derrick, RU PS, Swivel and circ down to 1595'  
 12:30 - Lost circ, pipe was very sticky, wotk tbg free, still can't circ, swivel down 10 jts  
 13:30 - Start pumping, regain circ, pump water to lighten mud while rotating and reciprocating tbg  
 15:00 - Swivel IH and circ for 14 min. every 5 jts down to 1595', swivel and circ. down to 1873'  
 16:00 - Circ 90 min. TOOH and stand back tbg, drain pump and lines  
 20:00 - Secure well and SDFN