



## Extraction Oil & Gas Completion Report

Date:	12/15/2016	AFE #:	221602			
Well Name:	Frank Cavanaugh 1	County:	Weld	State:	Colorado	
Wellbore Info:	Total Depth MD:	0	ft	KOP:	0	ft
	Total Depth TVD:	0	ft	Liner Top:	N/A	ft
Surface Casing:	10.75"			Tubing:	N/A	
Intermediate:	0					
Prod. Liner:	0					
Frac String:	None					

### Cost Summary

Item	Concord Well service	\$2,500.00	\$0.00	\$0.00	Daily Total	\$5,300.00
	Slaugh	\$550.00	\$0.00	\$0.00	Cum. Total	\$49,083.00
	Affirm	\$1,200.00	\$0.00	\$0.00		
		\$0.00	\$0.00	\$0.00		
Completion Supervisor:		Day: Randy Williams	Cost:	SEC	\$1,050.00	
		Night:	Cost:		\$0.00	

Crucial notes: (Information placed here will be forwarded to all following sheets)

### Summary of Operations

Date: 12/15/16

Rig: Concord #11

07:00 - Safety Meeting, TIH and tag cement @ 62', LD tbg, RD floor, ND BOP's  
08:30 - RD, rack out pump and tank, bottom out mud tanks and clean them  
10:00 - Load 2.875" PH on trailer and released it  
11:00 - Pump 10 sx cement, cement @ surface  
13:00 - Cut surface casing 4' below ground lever and cap it. back fill hole and clean up location  
18:00 - Released all 3rd parties equip