

OIL AND GAS CONSERVATION COMMISSION OF THE STATE OF COLORADO

File in duplicate for Patented and Federal lands.
File in triplicate for State lands.

JUN 13 1966



SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input checked="" type="checkbox"/> Water Injection	5. LEASE DESIGNATION AND SERIAL NO.
2. NAME OF OPERATOR Kingwood Oil Company 47875	6. IF INDIAN, ALLOTTEE OR TRIBE NAME
3. ADDRESS OF OPERATOR 1470 First National Building, Oklahoma City, Oklahoma	7. UNIT AGREEMENT NAME
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 660' S; 665' W of the NE Corner of NE $\frac{1}{4}$ of SE $\frac{1}{4}$ At proposed prod. zone	8. FARM OR LEASE NAME Xenia, West Unit
14. PERMIT NO. No number	9. WELL NO. 1-W2
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 4490' K.B.; 4483' GR	10. FIELD AND POOL, OR WILDCAT Xenia, West, "J" Sand
	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA NE SE Sec. 2-2N-54W
	12. COUNTY OR PARISH Washington
	13. STATE Colorado

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF	PULL OR ALTER CASING
FRACTURE TREAT	MULTIPLE COMPLETE
SHOOT OR ACIDIZE	ABANDON <input checked="" type="checkbox"/>
REPAIR WELL	CHANGE PLANS
(Other)	

SUBSEQUENT REPORT OF:

WATER SHUT-OFF	REPAIRING WELL
FRACTURE TREATMENT	ALTERING CASING
SHOOTING OR ACIDIZING	ABANDONMENT
(Other)	

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

It is proposed to fill 4 $\frac{1}{2}$ " casing with cement to above top perforation at 4821'. Shoot and pull 4 $\frac{1}{2}$ " casing, keeping hole full of heavy mud. Will spot cement plugs at bottom and top of 7" surface casing which is set at 171'. Approximate date of starting work is June 20, 1966.

DVR	
WRS	
HHM	
JAM	
FJP	<input checked="" type="checkbox"/>
JJD	<input checked="" type="checkbox"/>
FILE	

18. I hereby certify that the foregoing is true and correct

SIGNED Ken Spain

TITLE Chief Clerk

DATE 6-6-66

(This space for Federal or State office use)

APPROVED BY McRogers
CONDITIONS OF APPROVAL, IF ANY:

TITLE Director

DATE JUN 14 1966