

OIL AND GAS CONSERVATION COMMISSION OF THE STATE OF COLORADO

File in duplicate for Patented and Federal lands.
File in triplicate for State lands.

JUN 13 1966

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input checked="" type="checkbox"/> Water Injection		5. LEASE DESIGNATION AND SERIAL NO.	
2. NAME OF OPERATOR Kingwood Oil Company		6. IF INDIAN, ALLOTTEE OR TRIBE NAME	
3. ADDRESS OF OPERATOR 1470 First National Building, Oklahoma City, Oklahoma		7. UNIT AGREEMENT NAME	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 675' N; 664' E of the SW Corner of SW $\frac{1}{4}$ of SE $\frac{1}{4}$ At proposed prod. zone		8. FARM OR LEASE NAME Xenia, West Unit	
14. PERMIT NO. No number		9. WELL NO. 2-W2	
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 4488' D.F.		10. FIELD AND POOL, OR WILDCAT Xenia, West, "J" Sand	
		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA SW SE Sec. 2-2N-54W	
		12. COUNTY OR PARISH Washington	13. STATE Colorado

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐

(Other)

PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐☒ ABANDONCHANGE PLANS ☐*water Injection*

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐

(Other)

REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT ☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

It is proposed to fill $4\frac{1}{2}$ " casing with cement to above top perforation at 4808'. Shoot and pull $4\frac{1}{2}$ " casing, keeping hole full of heavy mud. Will spot cement plugs at bottom and top of 7" surface casing which is set at 166'. Approximate date of starting work is June 20, 1966.

DVR	
WRS	
HHM	
JAM	
FJP	<input checked="" type="checkbox"/>
JJD	<input checked="" type="checkbox"/>
FILE	

18. I hereby certify that the foregoing is true and correct

SIGNED

Ben Spain

TITLE Chief Clerk

DATE 6-6-66

(This space for Federal or State office use)

APPROVED BY

M. Rogers

TITLE

Director

DATE

JUN 14 1966

CONDITIONS OF APPROVAL, IF ANY: