

**FORM
INSP**

Rev
X/15

**State of Colorado
Oil and Gas Conservation Commission**

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Inspection Date:

10/22/2018

Submitted Date:

10/22/2018

Document Number:

682504044

FIELD INSPECTION FORM

Loc ID 317172 Inspector Name: Trujillo, Aaron On-Site Inspection 2A Doc Num: _____

Status Summary:

- THIS IS A FOLLOW UP INSPECTION
- FOLLOW UP INSPECTION REQUIRED
- NO FOLLOW UP INSPECTION REQUIRED

Operator Information:

OGCC Operator Number: 67165
Name of Operator: PAPE OILFIELD SERVICE INC
Address: P O BOX 66
City: BENNETT State: CO Zip: 80102

Findings:

- 2 Number of Comments
- 1 Number of Corrective Actions
- Corrective Action Response Requested

ANY CORRECTIVE ACTION(S) FROM PREVIOUS INSPECTIONS THAT HAVE NOT BEEN ADDRESSED ARE STILL APPLICABLE

Contact Information:

| Contact Name | Phone | Email | Comment |
|--------------|-------|----------------------|---------|
| | | tpape@hrmres.com | |
| | | post582003@yahoo.com | |

Inspected Facilities:

| Facility ID | Type | Status | Status Date | Well Class | API Num | Facility Name | Insp Status |
|-------------|------|--------|-------------|------------|-----------|---------------|-------------|
| 237001 | WELL | PA | 11/16/2012 | GW | 121-09501 | VORCE 1 | RI |

General Comment:

This is a final reclamation and stormwater inspection in response to a 1001.c, 502.b reclamation variance request.

Operator submitted doc. Doc. #401513053 requesting a variance to waive select requirements of rule 1004.a. to not reclaim the well location, and the access road (from CR 25 to the well).

The portion of this variance is approved to leave the 0.85 miles of access road, beginning at County Road 25, to the point at which the access road turns north to the location (39°56'33.33"N, 102°51'40.27"W).

Approved with the following COAs:

- All corrective actions identified on a field inspection report must be performed by the corrective action date as a condition of approval for this variance until final reclamation is passed
- Continue to monitor and manage the site and access road for erosion and noxious weed control until final reclamation is passed.

The portion of this variance to waive reclamation requirements of the well location, and the 300 feet of access road south of the well location, is denied.

Please see the "Reclamation" sections of this inspection.

Inspected Facilities

Facility ID: 237001 Type: WELL API Number: 121-09501 Status: PA Insp. Status: RI

Reclamation - Storm Water - Pit

Interim Reclamation:

Date Interim Reclamation Started: _____ Date Interim Reclamation Completed: _____

Land Use: _____

Comment: _____

1002 SITE PREPARATION AND STABILIZATION

1002a. FENCING _____

Comment _____

Corrective Action _____

Date _____

1002b. SOIL REMOVAL AND SEGREGATION _____

Comment _____

Corrective Action _____

Date _____

1002c. PROTECTION OF SOILS _____

Comment _____

Corrective Action _____

Date _____

1002E. SURFACE DISTURBANCE MINIMIZATION _____

Comment _____

Corrective Action _____

Date _____

1003a. Waste and Debris removed? _____

Comment _____

Corrective Action _____

Date _____

Unused or unneeded equipment onsite? _____

Comment _____

Corrective Action _____

Date _____

Pit, cellars, rat holes and other bores closed? _____

Comment _____

Corrective Action _____

Date _____

Guy line anchors marked? _____

Comment _____

Corrective Action _____

Date _____

1003b. Area no longer in use? _____ Production areas stabilized ? _____
 1003c. Compacted areas have been cross ripped? _____
 1003d. Drilling pit closed? _____ Subsidence over on drill pit? _____
 Cuttings management: _____
 1003e. Areas no longer needed for drilling or subsequent operations for have been re-vegetated to 80% of pre-existing? _____
 Production areas have been stabilized? _____ Segregated soils have been replaced? _____

RESTORATION AND REVEGETATION

Cropland

Top soil replaced _____ Recontoured _____ Perennial forage re-established _____

Non-Cropland

Top soil replaced _____ Recontoured _____ 80% Revegetation _____

1003e. INTERIM VEGETATION TRANSECT
 TRANSECT RESULTS OF DISTURBED AREA% _____
 TRANSECT RESULTS OF REFERENCE AREA% _____
 TOTAL % OF DESIRABLE VEGETATION COVER _____
 VEGETATIVE COVER _____

1003 f. Weeds Noxious weeds? _____

Comment

Corrective Action

Date _____

Overall Interim Reclamation

Final Reclamation/ Abandoned Location:

Date Final Reclamation Started: _____ Date Final Reclamation Completed: _____

Final Land Use: _____

Reminder: _____

Comment:

Well plugged _____ Pit mouse/rat holes, cellars backfilled _____

Debris removed _____ No disturbance /Location never built _____

Access Roads Regraded _____ Contoured _____ Culverts removed _____

Gravel removed _____

Location and associated production facilities reclaimed _____ Locations, facilities, roads, recontoured _____

Compaction alleviation _____ Dust and erosion control _____

Non cropland: Revegetated 80% _____ Cropland: perennial forage _____

Weeds present _____ Subsidence _____

1004.d. FINAL VEGETATION TRANSECT
 TRANSECT RESULTS OF DISTURBED AREA% _____
 TRANSECT RESULTS OF REFERENCE AREA% _____
 TOTAL % OF DESIRABLE VEGETATION COVER _____
 VEGETATIVE COVER _____

Comment:

The portion of variance doc. #401513053 to waive select requirements of rule 1004.a to not reclaim the well location (including the 300 ft. of access road south of the location) has been denied.

Operator will be required to conduct reclamation on the location and 300 feet of access road in accordance with COGCC Rule 1004 including, but not limited to, re-contouring/re-grading, compaction alleviation, and revegetation activities.

Corrective Action:

Perform reclamation in accordance with COGCC 1000 series rules and establish vegetation with total perennial, non-invasive uniform plant cover of at least eighty (80) percent of pre-disturbance or reference area levels. Use a seed mixture requested by the surface owner, or a mixture prescribed by the local county NRCS. Ensure erosion controls are implemented to stabilize the seeded soil, and continue to monitor and manage this site until Final Reclamation has passed. Revegetation activities shall be completed no later than 12/31/2018.

Date **12/31/2018**

Overall Final Reclamation

Fail

Well Release on Active Location

Multi-Well Location