

:		GREAT WESTERN 26-53				Date: 2/19/2017	
AFE No: MTG-2017		Daily Completion and Workover Report				DOL: 2	
REPT NO. 2		OPERATOR GREAT WESTERN OPERATING COMPANY LLC		FIELD NAME WATTENBERG		SUPERVISOR / ENGINEER MARK TIBBS / MICHEAL ANDREWS	
ST NO. 00							
SPUD DATE 08/28/2006		API 05-123-24054		STATE COLORADO		COUNTY WELD	
						DIVISION GREAT WESTERN OPERA	
OPERATIONS AT RPT TIME POOH WITH TUBING, CHANGE OUT WELLHEAD TO 5K SYSTEM.							
24 HR SUMMARY MIRU HWS # 45, BLEED DOWN WELL, PUMP 20 BBLS DOWN CASING AND TUBING, POOH, RIH AND SET 4.5" CIBP @ 6717', POOH LAY DOWN SETTING TOOL.							
24 HR FORECAST REMOVE AND REPLACE WELLHEAD TO 5K SYSTEM, RIH WITH 2.375" TUBING, LAND. COMPLETE MITIGATION. RDMO							
GL ELEV 4,749.0 (usft)		RKB 4,761.0 (usft)		FORMATION		TMD 7,276	
						TVD 7,276	
						PBTMD 7,251	
						PBTVD 7,251	
				AUTH COST /		DAY COST / CUM COST \$9,150 / \$9,150	
CASING DETAILS							
ASSEMBLY		SIZE		INST DATE		THRDS	
TUBING DETAILS							
ASSEMBLY		SIZE		INST DATE		THRDS	
				01/20/2017			
PERFORATIONS							
FORMATION/ZONE				DATE		SIDETRK #	
HOURS							
DUR (hr)		PHASE		CODE		SUB	
DESCRIPTION							
00:00 - 07:00		7.00		MITIGATE		MTG PLANNED - MITIGATION	
07:00 - 09:00		2.00		MITIGATE		MTG PLANNED - MITIGATION	
09:00 - 10:00		1.00		MITIGATE		MTG PLANNED - MITIGATION	
10:00 - 12:00		2.00		MITIGATE		MTG PLANNED - MITIGATION	
12:00 - 14:00		2.00		MITIGATE		MTG PLANNED - MITIGATION	
14:00 - 15:00		1.00		MITIGATE		MTG PLANNED - MITIGATION	
15:00 - 17:00		2.00		MITIGATE		MTG PLANNED - MITIGATION	
17:00 - 00:00		7.00		MITIGATE		MTG PLANNED - MITIGATION	
WSI, CREW TRAVEL							
MIRU HWS #45							
BLEED DOWN WELL AND PUMP 20 BBLS DOWN TUBING AND CASING, NIPPLE UP BOP, RIG UP FLOOR							
POOH, 1-10' PUP, 1-8' PUP AND 217 JTS. 7091'							
MAKE UP 4.5" CIBP, RIH TO 6700', 206 JTS							
SET 4.5 CIBP @ 6717', LAY DOWN 1 JTS FILL HOLE WITH FRESH AND CIRCULATE HOLE, TEST CASING TO 500 PSI FOR 15 MIN, (GOOD TEST)							
POOH							
WSI							