

**FORM  
INSP**Rev  
X/15**State of Colorado  
Oil and Gas Conservation Commission**1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109

Inspection Date:

10/30/2018

Submitted Date:

11/08/2018

Document Number:

680603286**FIELD INSPECTION FORM**Loc ID 325595 Inspector Name: ROY, CATHERINE On-Site Inspection ☐ 2A Doc Num: \_\_\_\_\_**Operator Information:**OGCC Operator Number: 10000Name of Operator: BP AMERICA PRODUCTION COMPANYAddress: 380 AIRPORT RDCity: DURANGO State: CO Zip: 81303**Status Summary:**☐ THIS IS A FOLLOW UP INSPECTION☒ FOLLOW UP INSPECTION REQUIRED☐ NO FOLLOW UP INSPECTION REQUIRED**Findings:**6 Number of Comments2 Number of Corrective Actions☒ Corrective Action Response Requested**ANY CORRECTIVE ACTION(S) FROM  
PREVIOUS INSPECTIONS THAT HAVE NOT  
BEEN ADDRESSED ARE STILL APPLICABLE****Contact Information:**

Contact Name	Phone	Email	Comment
Baca, Matt		matthew.baca@bpx.com	<a href="#">All Inspections</a>
,		SanJuanCOGCC@bp.com	<a href="#">All Inspections</a>

**Inspected Facilities:**

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
215062	WELL	PA	04/25/2013	GW	067-06667	BONDS 3E	RI

**General Comment:**[This is a final reclamation and stormwater inspection. Document 400413159 describes plugging the well on June 26, 2013.](#)



**Reclamation - Storm Water - Pit****Interim Reclamation:**

Date Interim Reclamation Started: \_\_\_\_\_ Date Interim Reclamation Completed: \_\_\_\_\_

Land Use: \_\_\_\_\_

Comment: \_\_\_\_\_

**1002 SITE PREPARATION AND STABILIZATION**

1002a. FENCING \_\_\_\_\_

Comment \_\_\_\_\_

Corrective Action \_\_\_\_\_

Date \_\_\_\_\_

1002b. SOIL REMOVAL AND  
SEGREGATION \_\_\_\_\_

Comment \_\_\_\_\_

Corrective Action \_\_\_\_\_

Date \_\_\_\_\_

1002c. PROTECTION OF SOILS \_\_\_\_\_

Comment \_\_\_\_\_

Corrective Action \_\_\_\_\_

Date \_\_\_\_\_

1002E. SURFACE DISTURBANCE MINIMIZATION \_\_\_\_\_

Comment \_\_\_\_\_

Corrective Action \_\_\_\_\_

Date \_\_\_\_\_

1003a. Waste and Debris removed? \_\_\_\_\_

Comment \_\_\_\_\_

Corrective Action \_\_\_\_\_

Date \_\_\_\_\_

Unused or unneeded equipment onsite? \_\_\_\_\_

Comment \_\_\_\_\_

Corrective Action \_\_\_\_\_

Date \_\_\_\_\_

Pit, cellars, rat holes and other bores closed? \_\_\_\_\_

Comment \_\_\_\_\_

Corrective Action \_\_\_\_\_

Date \_\_\_\_\_

Guy line anchors marked? \_\_\_\_\_

Comment \_\_\_\_\_

Corrective Action \_\_\_\_\_

Date \_\_\_\_\_

- 1003b. Area no longer in use? \_\_\_\_\_ Production areas stabilized ? \_\_\_\_\_
- 1003c. Compacted areas have been cross ripped? \_\_\_\_\_
- 1003d. Drilling pit closed? \_\_\_\_\_ Subsidence over on drill pit? \_\_\_\_\_
- Cuttings management: \_\_\_\_\_
- 1003e. Areas no longer needed for drilling or subsequent operations for have been re-vegetated to 80% of pre-existing? \_\_\_\_\_
- Production areas have been stabilized? \_\_\_\_\_ Segregated soils have been replaced? \_\_\_\_\_

**RESTORATION AND REVEGETATION**Cropland

Top soil replaced \_\_\_\_\_ Recontoured \_\_\_\_\_ Perennial forage re-established \_\_\_\_\_

Non-Cropland

Top soil replaced \_\_\_\_\_ Recontoured \_\_\_\_\_ 80% Revegetation \_\_\_\_\_

## 1003e. INTERIM VEGETATION TRANSECT

TRANSECT RESULTS OF DISTURBED AREA% \_\_\_\_\_

TRANSECT RESULTS OF REFERENCE AREA% \_\_\_\_\_

TOTAL % OF DESIRABLE VEGETATION COVER \_\_\_\_\_

VEGETATIVE COVER \_\_\_\_\_

1003 f. Weeds Noxious weeds? \_\_\_\_\_

Comment \_\_\_\_\_

Corrective Action \_\_\_\_\_ Date \_\_\_\_\_

**Overall Interim Reclamation****Final Reclamation/ Abandoned Location:**

Date Final Reclamation Started: \_\_\_\_\_ Date Final Reclamation Completed: \_\_\_\_\_

Final Land Use: \_\_\_\_\_

Reminder: \_\_\_\_\_

Comment: Project area is surrounded by pinyon juniper woodland. Well pad is not recontoured or reclaimed. Oil and gas equipment such as risers remains on location. Some farm equipment is stored on location.

Well plugged Pass Pit mouse/rat holes, cellars backfilled \_\_\_\_\_

Debris removed Fail No disturbance /Location never built \_\_\_\_\_

Access Roads Regraded \_\_\_\_\_ Contoured \_\_\_\_\_ Culverts removed \_\_\_\_\_

Gravel removed \_\_\_\_\_

Location and associated production facilities reclaimed Fail Locations, facilities, roads, recontoured Fail

Compaction alleviation \_\_\_\_\_ Dust and erosion control \_\_\_\_\_

Non cropland: Revegetated 80% \_\_\_\_\_ Cropland: perennial forage \_\_\_\_\_

Weeds present Fail Subsidence \_\_\_\_\_

## 1004.d. FINAL VEGETATION TRANSECT

TRANSECT RESULTS OF DISTURBED AREA% \_\_\_\_\_

TRANSECT RESULTS OF REFERENCE AREA% \_\_\_\_\_

TOTAL % OF DESIRABLE VEGETATION COVER \_\_\_\_\_

VEGETATIVE COVER \_\_\_\_\_

Comment: Approximately 200 Russian knapweed and 100 musk thistles observed within the project area.

Corrective Action: Remove equipment and reclaim project area, including recontouring, decompaction, and revegetation within the spring planting window and no later than April 30, 2019. Weeds need to be controlled at the appropriate time but no later than June 15, 2019. Date **04/30/2019**

Overall Final Reclamation	<b>Fail</b>	Well Release on Active Location	<input type="checkbox"/>	Multi-Well Location	<input type="checkbox"/>
---------------------------	-------------	---------------------------------	--------------------------	---------------------	--------------------------

**Storm Water:**

Loc Erosion BMPs	BMP Maintenance	Lease Road Erosion BMPs	Lease BMP Maintenance	Chemical BMPs	Chemical BMP Maintenance	Comment

Comment: [Erosional channeling and rilling is occurring within the northern and northeastern portions of the project area. Evidence of sediment transport off of the project area observed.](#)

Corrective Action: [Stabilize erosion within the project area. Reclamation and revegetation of the well pad will help stabilization. Stormwater controls and erosion controls will be needed until location meets final revegetation standards.](#)

Date: 12/14/2018

Pits: ☒ NO SURFACE INDICATION OF PIT

**Attached Documents**

You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
401831920	Inspection Photos	<a href="http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4639190">http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4639190</a>
401831973	INSPECTION SUBMITTED	<a href="http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4639208">http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4639208</a>