

# Inspection Photos

12/03/2018

Operator: ST CROIX OPERATING INC - 81490

Location ID: 455607

Inspection Doc. Number: 682504213

Washington County, CO

Aaron Trujillo  
NE Reclamation Specialist  
COGCC



**Photo 1:** Photo taken from the east end of the location, facing north. Photos 1-4 provide an overview of the location from north, northwest, southwest, to south. Photos show constructed pad.





**Photo 2:** See comments under photo 1.



Inspection Photos  
Operator: ST CROIX OPERATING INC - 81490  
Location ID: 455607



**Photo 3:** See comments under photo 1.





**Photo 4:** See comments under photo 1.





**Photo 5:** Photo taken from the east end of the location, facing east. Photo shows areas where vehicles appear to be traveling to access the site, however, no access road has been constructed.





**Photo 6:** Photo taken from the northeast corner of the location, facing south. Photo shows what appears to be a shallow berm has been constructed on the east end of the location.





**Photo 7:** Photo taken from the northeast corner of the location, facing south. No perimeter stormwater controls appear to have been implemented on the north end of the location.





**Photo 8:** Photo taken from the northeast corner of the location, facing south. No perimeter stormwater controls appear to have been implemented on the north end of the location.





**Photo 9:** Photo taken from the northeast corner of the location, facing south. No perimeter stormwater controls appear to have been implemented on the west end of the location.





**Photo 10:** Photo taken from the northwest corner of the location. Photo shows operator appears to have conducted soil salvage operations, however, sufficient soil salvage does not appear to have been conducted on the entire location in accordance with 1002.b. Photo shows areas on the north end compared to the reference; it is unlikely that the entire topsoil horizon has been salvaged in these area.





**Photo 11:** Photo taken from the southwest corner of the pad, facing northeast. Photo shows that no perimeter stormwater controls appear to have been implemented on the west end of the location.





**Photo 12:** Photo taken from the southwest corner of the pad, facing northeast. Photo shows that hydromulch appears to have been applied to the soil stockpile. Additionally, it does not appear that perimeter stormwater controls were implemented, and/or existed prior to hydromulch, on the south end of the location.





**Photo 13:** Photo of hydromulch applied to soil stockpile.





**Photo 14:** Photo taken from the center of the pad, facing east. Photo shows berm on east end of location.



**Photo 15:** Photo taken from the center of the pad, facing west. Photo shows areas of the south and west end of the pad where ~6-8 inches of soil appears to have been salvaged when compared to the adjacent reference.





**Photo 16:** Photo taken from the center of the pad, facing North. Photo shows areas of the south and west end of the pad where ~1 inch of soil appears to have been salvaged when compared to the adjacent reference.





**Photo 17:** Photo taken from the north end of the pad, facing east. See comments under photo 16 and photo 10.





**Photo 18:** Photo taken from the north end of the pad, facing west. See comments under photo 16 and photo 10.





**Photo 19:** Photo taken from the southeast end of the location, facing west. Photo shows soil stockpile.