

Serial Number	688949		
Model	3KPSIXP2I		
Units	PSI	Totem SWD well #1 Flow Line	
Firmware Version	R0224	Flow Line Test	30min Test
Run Index	3		
Logging Type	Actual		
Logging Interval	30sec		
Start Time	6/26/2018 13:23		
Stop Time	6/26/2018 13:54		
Time	Reading	Event	Event Data
0		Battery OK	
0		Logging Interval, 30sec	
0		Tare, -1.7	
0	857.4		
30	856.8	Started 30min test	
60	856.2		
90	855.6		
120	854.9		
150	854.3		
180	853.8		
210	853.2		
240	852.6		
270	852.1		
300	851.5	5min	
330	850.9		
360	850.3		
390	849.8		
420	849.2		
450	848.6		
480	848.1		
510	847.5		
540	847		
570	846.4		
600	845.9	10min	
630	845.3		
660	844.8		
690	844.3		
720	843.7		
750	843.2		
780	842.7		
810	842.1		
840	841.6		
870	841.1		
900	840.5	15min	
930	840		
960	839.5		
990	839		
1020	838.4		
1050	837.9		
1080	837.4		
1110	836.9		
1140	836.4		
1170	835.9		
1200	835.4	20min	
1230	834.9		
1260	834.4		
1290	833.9		
1320	833.4		
1350	832.9		
1380	832.4		
1410	831.9		
1440	831.4		
1470	831		
1500	830.5	25min	
1530	830		
1560	829.5		
1590	829		
1620	828.5		
1650	828.1		
1680	827.6		
1710	827.1		
1740	826.6		
1770	826.4		
1800	826.2	30min End of Test	
1830	0.03	Opened up well to drain pressure off	
Pressured up SWD Well line from plant to wellhead to 913psig shut line in and let the pressure balance out for 20min, then started the 30min test at 856.8psig, at the end of the 30min test the well pressure was 826.2psig, a loss of 30.6psig. Placed wellhead and line back in service.			
Tubing	43psig		
Casing	23psig		
SC	0psig		