

Williams 16" Pipeline Spill Status Update – January 28, 2019.

- Operator had contractors onsite to continue excavating 16" pipeline. Pipeline had been exposed prior to 9am field visit. Photo below.
- Operator was stockpiling impacted soil from pipeline excavation in west soil stockpile.
- Operator was utilizing clean road base to build out ramp over irrigation ditch to facilitate disposal of material in west stockpile.
- Operator had scraped 3-4' sections of road along east and west sides of Co Rd 215 to address residual surface impacts on roadside.
- Operator had scraped inside of Parachute Creek confluence area and upgradient area over the weekend. Photos below.
- Operator had installed straw wattles and hay bales along west side of scraped areas to control stormwater/sediment runoff.



*View of flowline excavation with exposed flowline (looking southwest).*





*Scraped area upgradient of Parachute Creek confluence area with hay bales (looking north).*





*Scraped Parachute Creek confluence area with hay bales (looking southeast)*