

Document Number:  
401918310

Date Received:  
01/30/2019

**WELL ABANDONMENT REPORT**

This form is to be submitted as an Intent to Abandon whenever an abandonment is planned on a borehole. After the abandonment is complete, this form shall again be submitted as a Subsequent Report of the actual work completed. The approved intent shall be valid for six months after the approval date, after that period, a new intent will be required. Attachments required with the Intent to Abandon are wellbore diagrams of the current configuration and the proposed configuration with plugs set.

A Subsequent Report of Abandonment shall indicate the actual work completed. Attachments required with a Subsequent Report are a wellbore diagram showing plugs that were set and casing remaining in the hole, the job summaries from all plugging contractors used, including wireline and cementing (third party verification) and any logs that may have been run during abandonment.

OGCC Operator Number: 8960 Contact Name: Russell Schucker

Name of Operator: BONANZA CREEK ENERGY OPERATING COMPANY Phone: (303) 478-6774

Address: 410 17TH STREET SUITE #1400 Fax: \_\_\_\_\_

City: DENVER State: CO Zip: 80202 Email: Rschucker@bonanzacrk.com

**For "Intent" 24 hour notice required,** Name: Peterson, Tom Tel: (970) 370-1281

**COGCC contact:** Email: tom.peterson@state.co.us

API Number 05-123-25660-00

Well Name: GUTTERSEN RANCH Well Number: 34-9

Location: QtrQtr: SWSE Section: 9 Township: 4N Range: 63W Meridian: 6

County: WELD Federal, Indian or State Lease Number: \_\_\_\_\_

Field Name: WATTENBERG Field Number: 90750

Notice of Intent to Abandon       Subsequent Report of Abandonment

*Only Complete the Following Background Information for Intent to Abandon*

Latitude: 40.321560 Longitude: -104.441330

GPS Data:  
Date of Measurement: 07/19/2008 PDOP Reading: 2.4 GPS Instrument Operator's Name: LARRY ROBBINS

Reason for Abandonment:  Dry  Production Sub-economic  Mechanical Problems  
 Other \_\_\_\_\_

Casing to be pulled:  Yes  No Estimated Depth: 1000

Fish in Hole:  Yes  No If yes, explain details below

Wellbore has Uncemented Casing leaks:  Yes  No If yes, explain details below

Details: \_\_\_\_\_

**Current and Previously Abandoned Zones**

Formation	Perf. Top	Perf. Btm	Abandoned Date	Method of Isolation	Plug Depth
CODELL	6708	6718			
NIOBRARA	6448	6592			

Total: 2 zone(s)

**Casing History**

Casing Type	Size of Hole	Size of Casing	Weight Per Foot	Setting Depth	Sacks Cement	Cement Bot	Cement Top	Status
SURF	12+1/4	8+5/8	24	896	630	896	0	CALC
1ST	7+7/8	4+1/2	11.6	6,834	250	6,834	3,067	CBL

## Plugging Procedure for Intent and Subsequent Report

CIBP #1: Depth 6390 with 25 sacks cmt on top. CIBP #2: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top.  
CIBP #3: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top. CIBP #4: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top.  
CIBP #5: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top.

NOTE: Two(2) sacks cement required on all CIBPs.

Set 15 sks cmt from 3200 ft. to 3100 ft. Plug Type: CASING Plug Tagged:   
Set 600 sks cmt from 1050 ft. to 0 ft. Plug Type: STUB PLUG Plug Tagged:   
Set \_\_\_\_\_ sks cmt from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Type: \_\_\_\_\_ Plug Tagged:   
Set \_\_\_\_\_ sks cmt from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Type: \_\_\_\_\_ Plug Tagged:   
Set \_\_\_\_\_ sks cmt from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Type: \_\_\_\_\_ Plug Tagged:   
Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth  
Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth  
Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth  
(Cast Iron Cement Retainer Depth)  
Set \_\_\_\_\_ sacks half in. half out surface casing from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Tagged:   
Set \_\_\_\_\_ sacks at surface  
Cut four feet below ground level, weld on plate Above Ground Dry-Hole Marker:  Yes  No  
Set \_\_\_\_\_ sacks in rat hole Set \_\_\_\_\_ sacks in mouse hole

### Additional Plugging Information for Subsequent Report Only

Casing Recovered: \_\_\_\_\_ ft. \_\_\_\_\_ inch casing Plugging Date: \_\_\_\_\_  
of \_\_\_\_\_  
\*Wireline Contractor: \_\_\_\_\_ \*Cementing Contractor: \_\_\_\_\_  
Type of Cement and Additives Used: \_\_\_\_\_  
Flowline/Pipeline has been abandoned per Rule 1105  Yes  No \*ATTACH JOB SUMMARY

Technical Detail/Comments:

- 1) MIRU ON LOCATION. ND WH, NU BOP, RU WORK FLOOR, CONTROL WELL, TOO H WITH 2 3/8TH" TBG
- 2) MIRU WIRELINE AND SET CIBP @ 6390'
- 3) SPOT 25 SX PLUG ON TOP OF PLUG @6390'
- 4) TEST CSG. IF CASING DOESN'T TEST SET PLUG ACROSS LEAK.
- 5) MIRU WIRELINE. CUT AND PULL CASING FROM 750'
- 6) TIH WITH 2 3/8THS TBG TO 800'.
- 7) MIRU CEMENTERS. ESTABLISH CIRCULATION, PUMP 500 SXS CEMENT TO SURFACE. TOO H, LAY DOWN TBG
- 8) ND BOP. CUT OFF BELL NIPPLE & CASING TO 4' BELOW GROUND LEVEL. FILL TOP OF CASING WITH READY MIX
- 9) WELD ON PLATE. OPERATOR NAME, API NO., LOCATION
- 10) FILL SURFACE HOLE, MAKING SURE TO REPLACE TOP SOIL LAST
- 11) RIG DOWN AND MOVE OUT ALL EQUIPMENT

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: \_\_\_\_\_ Print Name: Aubrey Noonan  
Title: Regulatory Analyst Date: 1/30/2019 Email: regulatory@bonanzacr.com

Based on the information provided herein, this Well Abandonment Report (Form 6) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: Jacobson, Eric Date: 2/13/2019

CONDITIONS OF APPROVAL, IF ANY: \_\_\_\_\_ Expiration Date: 8/12/2019

<b>COA Type</b>	<b>Description</b>
	<p>CHANGE IN PROCEDURE</p> <p>1. 15 sack casing plug at 3200'</p> <p>2. Operator to cut casing at 1,000' and cement from 1,050' rather than cut at 750' and cement from 800'.</p> <p>Operator concurs with changes.</p>
	<p>If there has not been a reported Bradenhead test within 60 days of plugging this well, prior to starting plugging operations, a Bradenhead test shall be performed.</p> <p>1) If, before opening the Bradenhead valve, the beginning pressure is greater than 25 psi, sampling is required.</p> <p>2) If pressure remains at the conclusion of the test, or if any liquids were present during the test, sampling is required.</p> <p>3) If sampling is required contact COGCC engineering for an confirmation of plugging requirements prior to placing any plugs.</p> <p>Sampling shall comply with Operator Guidance - Bradenhead Testing and Reporting Instructions.</p> <p>The Form 17 shall be submitted within 10 days of the test.</p>
	<p>1) Provide 48 hour notice of plugging MIRU via electronic Form 42.</p> <p>2) Prior to placing the 1,050' plug: verify that all fluid migration (liquid or gas) has been eliminated. If evidence of fluid migration or pressure remains, contact COGCC Engineer for an update to plugging orders.</p> <p>3) After isolation has been verified, pump plug and displace. If cement is not circulated to surface, shut-in, WOC 4 hours then tag plug – must be at 340' or shallower and provide 10 sack plug at surface.</p> <p>4) Leave at least 100' of cement in the wellbore for each plug.</p> <p>5) Properly abandon on-location flowlines as per Rule 1105. File electronic Form 42 once abandonment is complete. Within 30 days of an operator completing abandonment requirements for an off-location flowline or crude oil transfer line, the operator must submit a Flowline Report, Form 44.</p>
	<p>Operator shall implement measures to control venting, to protect health and safety, and to ensure that vapors and odors from well plugging operations do not constitute a nuisance or hazard to public welfare.</p>

### Attachment Check List

<b>Att Doc Num</b>	<b>Name</b>
401918310	FORM 6 INTENT SUBMITTED
401920904	WELLBORE DIAGRAM

Total Attach: 2 Files

### General Comments

<b>User Group</b>	<b>Comment</b>	<b>Comment Date</b>
Engineer	<p>Deepest Water Well within 1 1/2 Miles – 630'</p> <p>SB5 Base of Fox Hills - 390'</p> <p>Operator to submit updated WBD with Form 6 SROA</p>	02/13/2019
Permit	Pass	02/04/2019
Well File Verification	Pass	02/01/2019

Total: 3 comment(s)