



Partner Summary Report

Date: 4/16/2018

Report #: 3

Well Name: LEZIN 14-24

DOL:

Spud Date: 3/5/1993

Well Header

| | | | | | | | | | |
|------------------------------------|---------------------|---------------------------------------|----------------------------|-------------------------------|------------------------------|--|---------------|-----------------------|--------------------|
| Well Name LEZIN 14-24 | API 05-123-16758 | County/Parish WELD | State/Province COLORADO | | Total Depth All (TVD) (ftKB) | Current PBTD (ftKB) ORIGINAL HOLE - 7,071.0 | | | |
| Spud Date 3/5/1993 | | TD Date 3/9/1993 | | Rig Release Date 3/10/1993 | | First Gas Sales | | | |
| Actual Latitude (°) 40.37957200 | | Actual Longitude (°) -104.61389700 | | Quarter 3 SE | Quarter 4 SW | Section 24 | Township 5 | Township N/S Dir N | Range E/W Dir W |

Job: ABANDON , Job Start Date: 4/12/2018 00:00

| | | |
|---|------------------------------------|---|
| Objective SET CIBP WITH 20 SX CEMNT FOR TA | | AFE Number |
| Report Start Date 4/16/2018 06:00 | Report End Date 4/16/2018 18:00 | Operations Summary CREW TO LOCATION. HELD SAFETY MTG. CHECK PRESSURE. 650/650. 0 SFC. BULLHEAD TO KILL WELL, CIRC OUT GAS. 230 BBL TOTAL PUMPED. ND WH, NU/TEST BOPE. TOOHD 12 JTS 2 3/8 TBG TO FLOAT. SB 200 JTS. MIRU SPN WL, HELD SAFETY MTG. PU SETTING TOOL AND 3.99" CIBP. RIH CORRELATE TO CBL. SET CIBP @ 6588' KB. POOH LD TOOLS. RDMO WL. TIH 202 JTS TBG. TAG CIBP @ 6589' MD. PU 2', SECURE WELL SDFN. |



Partner Summary Report

Date: 4/17/2018

Report #: 4

Well Name: LEZIN 14-24

DOL:

Spud Date: 3/5/1993

Well Header

| | | | | | | | | | |
|------------------------------------|---------------------|---------------------------------------|----------------------------|-------------------------------|------------------------------|--|---------------|-----------------------|--------------------|
| Well Name LEZIN 14-24 | API 05-123-16758 | County/Parish WELD | State/Province COLORADO | | Total Depth All (TVD) (ftKB) | Current PBTD (ftKB) ORIGINAL HOLE - 7,071.0 | | | |
| Spud Date 3/5/1993 | | TD Date 3/9/1993 | | Rig Release Date 3/10/1993 | | First Gas Sales | | | |
| Actual Latitude (°) 40.37957200 | | Actual Longitude (°) -104.61389700 | | Quarter 3 SE | Quarter 4 SW | Section 24 | Township 5 | Township N/S Dir N | Range E/W Dir W |

Job: ABANDON , Job Start Date: 4/12/2018 00:00

| | | |
|---|------------------------------------|---|
| Objective SET CIBP WITH 20 SX CEMNT FOR TA | | AFE Number |
| Report Start Date 4/17/2018 06:00 | Report End Date 4/17/2018 18:00 | Operations Summary CREW TO LOCATION. HELD SAFETY MTG. ROLL HOLE TO REMOVE GAS. TEST CIBP 1000 PSI/15 MIN. GOOD TEST. RU SPN CEMENT EQUIP. HELD SAFETY MTG. MIX PUMP 20 SX G NEAT CEMENT TO TOP OF CIBP. ETOC 6324'. TOOH LD 31 JTS 2 3/8 TBG TO FLOAT. ND BOPE, LAND TBG, 231 JTS, SEAL NIPPLE, NOTCHED COLLAR IN HOLE @ 5598'KB. NU WH. SECURE WELL. RD PREP TO MOVE OFF IN MORNING. RIG TO TOWN FOR PRESSURE WASH. |