

SOCO DAILY DRILLING REPORT

WF

Well Name Eckhardt 33-15 Contractor KA #9 Date 12-20-93
 Depth 533 Footage 533 Oper. Days 1 Cum. Rot. Hrs. _____
 Operations P.U. BHA Casing 7" @ 517
 Legal Description SW/SE 33-5N-64W AFE# 4300-1193-0699 AFE\$ _____

O p e r a t i o n	From	To	Elapsed Time	Description	Time Distribution	
					Spud 9 7/8" hole @ 1500 hrs. 12-19-93	Drilling
				TD 9 7/8" hole @ 533' KBM RAN 12 FTS 7"	Surveys	
				17" H-40 BPP Csg (503.18') Set @ 517.18' KBM	Rig Service	
				HOWCO Cemented 7" casing w/ 25 DSKS	Rig Repairs	
				STANDARD Cement w/ 2% CaCl ₂ 1/4" sk flocc	Trips	
				mixed @ 15.6 ppg. Hole Csg good throughout Job	Circulate	
				PDC @ 2315 hrs. 12-19-93 @ 1580' to P.T.	Fishing	
					Logging	
					Coring	
					DST	
					Pick up Tools	
					Casing	
					Cementing	
					Reaming	
					WO Orders	
					Cut Drlg Line	
					Bops	
					Total	

M u d	WT	PF	MF	LCM	CHR

B i t s	NO	SIZE	MFR	TYPE	SERIAL	JETS	DEPTH OUT	FT	HRS	FT/HR	WT	RPM	TORQ	GRADE

P u m p	NO	MODEL	SPM	LINER	STROKE	GPM	PRESS	AV DP	FPM DC	JETS FPS HP
	1									
	2									

DP Size _____ WT _____ TJ _____ Grade _____ #JTS _____ STR. WT _____
 DC # _____ OD _____ ID _____ TJ _____ WT _____
 BHA _____

S u r v e y s	DEV	Depth
	1/2°	533

M u d U s e d	Barite	Gel	Caustic
	Lignite	LCM	CMC
	Drispac		

	Daily	CUM
C o s t s	Drlg	
	Eval	
	Ccmpl	
	Trouble	
	Mud	
	Total	77881 77881

Larry Wayne Fox

MIKE HENNESSY

IV