

State of Colorado  
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

401994451

Date Received:

04/03/2019

## FIR RESOLUTION FORM

### CA Summary:

1 of 1 CAs from the FIR responded to on this Form

1 CA Completed  
0 Factual Review Request

### OPERATOR INFORMATION

OGCC Operator Number: 10071

Name of Operator: HIGHPOINT OPERATING CORPORATION

Address: 1099 18TH ST STE 2300

City: DENVER State: CO Zip: 80202

Contact Name and Telephone:

Name: \_\_\_\_\_

Phone: ( ) Fax: ( )

Email: \_\_\_\_\_

### Additional Operator Contact:

Contact Name

Phone

Email

Singer, Sheila

ssinger@hpres.com

Storey, Mike

mstorey@hpres.com

Barber, Matt

mbarber@hpres.com

### COGCC INSPECTION SUMMARY:

FIR Document Number: 682404598

Inspection Date: 02/28/2019

FIR Submit Date: 03/11/2019

FIR Status: \_\_\_\_\_

### Inspected Operator Information:

Company Name: HIGHPOINT OPERATING CORPORATION

Company Number: 10071

Address: 1099 18TH ST STE 2300

City: DENVER State: CO Zip: 80202

### LOCATION - Location ID: 417093

Location Name: Fox Creek Number: 33 NWNW County: \_\_\_\_\_

Qtrqr: NWN Sec: 33 Twp: 12N Range: 63W Meridian: 6

Latitude: 40.972070 Longitude: -104.443292

### FACILITY - API Number: 05-123- -00 Facility ID: 417093

Facility Name: Fox Creek Number: 33 NWNW

Qtrqr: NWN Sec: 33 Twp: 12N Range: 63W Meridian: 6

Latitude: 40.972070 Longitude: -104.443292

### CORRECTIVE ACTIONS:

1 ☒ CA# 123098

Corrective Action:

Date: 04/08/2019

Comply with Rule 1002.f. to properly install BMPs in accordance with good engineering practices. In addition, perform one of the two following corrective actions:

- 1) Provide construction calculations from the site specific stormwater plan demonstrating that a stabilized outlet structure is not required, or
- 2) Install a stabilized outlet structure(s) in accordance with good engineering practices per Rule 1002.f.

Response: CA COMPLETED

Date of Completion: 04/03/2019

Operator Comment: Following control measures have been implemented - tracking on stockpiles, filter socks at the bottom of fill slopes not equipped with a ditch, ditches installed on some perimeter locations and around stockpiles, tracking on stockpiles, sediment traps installed at SW and SE corners of facility to catch drainage from ditch around spoils and topsoil stockpile. We further note the following: COGCC photo #6 indicates that ditch has not been constructed to adequate depth - however, there is no ditch CM present in the area shown in the picture.

COGCC Decision: **Not Approved**

COGCC Representative: Operator has failed to perform one of the two below corrective actions; therefore, this Field Inspection Report Resolution form is not being approved.

Corrective actions:

- 1) Provide construction calculations from the site specific stormwater plan demonstrating that a stabilized outlet structure is not required, or
- 2) Install a stabilized outlet structure(s) in accordance with good engineering practices per Rule 1002.f.

Note 1: The current sediment traps are only designed to catch drainage from the ditch around the topsoil stockpile.

Note 2: COGCC Photo #6- If there is no ditch BMP, then it appears to be an unconsolidated berm BMP. An unconsolidated berm BMP is not a proper functioning BMP, as the unconsolidated material becomes a source of potential pollution itself.

Note 3: Operator did not submit documentation that wattles were reinstalled per good engineering practices along the northern location- see COGCC Photos #9-#10.

#### OPERATOR COMMENT AND SUBMITTAL

Comment:

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Print Name: Rusty Frishmuth

Signed:

Title: EHS Director

Date: 4/3/2019 10:51:39 AM

#### **ATTACHMENT LIST**

View Attachments in Imaged Documents on COGCC website (<http://ogccweblink.state.co.us/>) - Search by Document Number.

<u>Document Number</u>	<u>Description</u>
401994451	FIR RESOLUTION SUBMITTED
401994576	Photo #2
401994602	Photo #2
401994611	Photo #1

Total Attach: 4 Files