

**DRILLING COMPLETION REPORT**

This form is to be submitted within 30 days of the setting of production casing, the plugging of a dry hole, the deepening or sidetracking of a well, or any time the wellbore configuration is changed. If the well is deepened or sidetracked a new Form 5 is required. If an attempt has been made to complete/produce a well, then the operator shall submit Form 5A (Completed Interval Report.) If the well has been plugged, a form 6 (Well Abandonment Report) is required.

Document Number:  
401985766

Date Received:

Completion Type  Final completion  Preliminary completion

OGCC Operator Number: 69175 Contact Name: Cassie Gonzalez

Name of Operator: PDC ENERGY INC Phone: (303) 860-5800

Address: 1775 SHERMAN STREET - STE 3000 Fax: \_\_\_\_\_

City: DENVER State: CO Zip: 80203

API Number 05-123-45753-00 County: WELD

Well Name: Harold Well Number: 6X-204

Location: QtrQtr: SESE Section: 6 Township: 4N Range: 64W Meridian: 6

Footage at surface: Distance: 562 feet Direction: FSL Distance: 438 feet Direction: FEL

As Drilled Latitude: 40.335620 As Drilled Longitude: -104.585490

GPS Data:  
Date of Measurement: 02/25/2019 PDOP Reading: 2.0 GPS Instrument Operator's Name: Devin Arnold

\*\* If directional footage at Top of Prod. Zone Dist.: 1474 feet. Direction: FSL Dist.: 149 feet. Direction: FEL  
Sec: 6 Twp: 4N Rng: 64W

\*\* If directional footage at Bottom Hole Dist.: 1467 feet. Direction: FSL Dist.: 503 feet. Direction: FWL  
Sec: 6 Twp: 4N Rng: 64W

Field Name: WATTENBERG Field Number: 90750

Federal, Indian or State Lease Number: \_\_\_\_\_

Spud Date: (when the 1st bit hit the dirt) 01/09/2019 Date TD: 01/12/2019 Date Casing Set or D&A: 01/13/2019

Rig Release Date: 02/08/2019 Per Rule 308A.b.

Well Classification:  
 Dry  Oil  Gas/Coalbed  Disposal  Stratigraphic  Enhanced Recovery  Storage  Observation

Total Depth MD 11900 TVD\*\* 6883 Plug Back Total Depth MD 11884 TVD\*\* 6883

Elevations GR 4788 KB 4811 **Digital Copies of ALL Logs must be Attached per Rule 308A**

List Electric Logs Run:  
CBL, MWD (DIL in 123-17448)

**CASING, LINER AND CEMENT**

Casing Type	Size of Hole	Size of Casing	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Top	Cmt Bot	Status
SURF	12+1/4	9+5/8	36	0	1,631	760	0	1,631	VISU
1ST	8+1/2	5+1/2	20	0	11,899	1,710	1,610	11,899	CBL

**STAGE/TOP OUT/REMEDIAL CEMENT**

Cement work date: \_\_\_\_\_

Method used	String	Cementing tool setting/perf depth	Cement volume	Cement top	Cement bottom

Details of work:

\_\_\_\_\_

### FORMATION LOG INTERVALS AND TEST ZONES

FORMATION NAME	Measured Depth		Check if applies		COMMENTS (All DST and Core Analysis must be submitted to COGCC)
	Top	Bottom	DST	Cored	
PARKMAN	3,833				
SUSSEX	4,501				
SHANNON	5,178				
SHARON SPRINGS	6,896				
NIOBRARA	6,961				

Comment:

This well has not yet been completed. Anticipated date of completion is 4th Quarter 2019.  
Top of Productive Zone Footage is based on approved APD footage. Actual TPZ will be provided on the Form 5A.  
Open hole logging exception, no open hole logs were run on this well; Cased hole neutron run on Harold 6X-202 (API: 05-123-45747).  
Spud date is correct.

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: \_\_\_\_\_

Print Name: Cassie Gonzalez

Title: Regulatory Technician

Date: \_\_\_\_\_

Email: Cassie.Gonzalez@pdce.com

### Attachment Check List

Att Doc Num	Document Name	attached ?	
<b>Attachment Checklist</b>			
401986416	CMT Summary *	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
	Core Analysis	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
401986417	Directional Survey **	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
	DST Analysis	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
	Logs	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
	Other	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
<b>Other Attachments</b>			
401986377	LAS-CBL 1ST RUN	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
401986378	PDF-CBL 1ST RUN	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
401986394	LAS-MWD/LWD	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
401986396	PDF-MWD/LWD	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
401986397	PDF-MWD/LWD	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
401986398	PDF-MWD/LWD	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
401986399	PDF-MWD/LWD	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
401986419	DIRECTIONAL DATA	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>

### General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
		Stamp Upon Approval

Total: 0 comment(s)

