



## Partner Summary Report

Date: 3/11/2019

Report #: 1

Well Name: FAIRBANKS B29-31

DOL:

Spud Date: 7/18/2008

### Well Header

Well Name FAIRBANKS B29-31	API 05-123-25680	County/Parish WELD	State/Province COLORADO	Total Depth All (TVD) (ftKB) ORIGINAL HOLE - 7,071.6	Current PBTD (ftKB) ORIGINAL HOLE - 7,124.0		
Spud Date 7/18/2008	TD Date 7/20/2008	Rig Release Date 7/21/2008			First Gas Sales		
Actual Latitude (°) 40.37197866	Actual Longitude (°) -104.58083375	Quarter 3 SW	Quarter 4 NW	Section 29	Township 5	Township N/S Dir N	Range E/W Dir W

Job: ABANDON , Job Start Date: 3/11/2019 06:00

Objective	AFE Number
-----------	------------

Report Start Date 3/11/2019 06:00	Report End Date 3/11/2019 18:00	Operations Summary MIRU WITH WORK OVER RIG / TANK & PUMP. CONDUCT SAFETY MEETING. IWP: TBG 1000#, CSG 1000#, S/CSG 0#. INSTALLED LOCK OUT TAG OUT ON FLOW LINES. TESTED 5K X 5K SPOOL / BOP & HARD LINE TO 250# LOW & 2500# HIGH. ALL TESTS GOOD. SEE ATTACHMENTS FOR TEST CHARTS & NBL FORMS. BLED S/CSG TO 0#. CIRCULATED HOLE CLEAN WITH FRESH WATER. ND 5K WELL HEAD. NU 5K BOP. TEST WELL HEAD. 250# LOW. 2500# HIGH. TEST GOOD. SEE ATTACHMENTS FOR TEST. TEST IS GOOD. RELEASED PRESSURE. TOOH & LAID DOWN ON SILLS WITH 42 JT'S OF 2-3/8" 4.7# J-55 TBG. TOOH & STAND BACK WITH 184 JT'S OF 2-3/8" 4.7# J-55 TBG + 2-3/8" SN/NC. RU KLX WIRE LINE TRUCK. CONDUCT SAFETY MEETING. RIH WITH KLX 10K CIBP. SET PLUG AT 6660' KB. TOOH WITH WIRE LINE. RIH WITH DUMP BAILER & SPOT 2 SACKS OF CEMENT ON PLUG. EST TOC AT 6634' KB. TOOH WITH DUMP BAILER & RD WIRE LINE TRUCK. SIWH. DRAINED PUMP & LINES. SDFD. CREW TO YARD.  RC 425664800. CODE 247036.
--------------------------------------	------------------------------------	---