

This addresses photos 7, 8 in the COGCC inspection photos document.

Netting and weed debris were removed once weather conditions allowed.



Photo 2

Cut slope (1:2 slope, has been hydro-mulched with Flexterra and seed. The vertical cut slope will be hydro-mulched with Promatrix to stabilize cut from erosion.

Site is saturated at the moment from rain and snow over the last two days. The Promatrix will be applied once pad has dried enough for large equipment to access without damaging pad surface.

