



Like 3-1
Yuma County, Colorado
Plug and Abandon
AFE #190220

February 19, 2019

SITP = 0, SICP = 60, SISCP = 0

February 20, 2019

Move in and rig up Excell Services Workover Rig #8. Pull rods. Pull and lay down 51 joints 2-3/8" tubing. Shut well in. Rig down and move off location.

February 27, 2019

Remove meter shed from location, load and haul to yard.

March 12, 2019

Move and rig up Peak Wireline. Set cast iron bridge plug at 1,502'. Run in hole and cap with 2 sacks cement. Perforate at 415'. Rig down, move out wireline.

March 20, 2019

Rig up Excell Services cement equipment. Gravity fill 4-1/2" casing with fluid. Break circulation down 4-1/2" casing through perforations at 415' and up annulus. Pump 78 sacks class 'G' neat cement. Density – 15#/gallon. Water – 6.1276 gallons/sack. Yield - .2303 bbls./sack. Pump 1/2 barrel of good cement to the tank. Shut well in. Clean cement equipment to tank. Rig down and move off location. Haul cement returns and circulating and clean-up water to cement processing facility.

March 28, 2019

Cut and cap.

April 8, 2019

Load pumping unit and cement pad on trailer. Haul to yard and unload.

April 15, 2019

Load anchors, wellhead and risers on trailer. Haul to yard and unload.

EXCELL SERVICES LLC

EMPLOYEES NAMES	RATE	Josh Weaver	Joe Ferguson	427	T-143	E0321 (410 J.D.)	T-282	E0344(Gen)	# of employees	E0352 (Telehandler)	TOTAL
EQUIPMENT USED											
GANG PUSHER		3.0									
ROUSTABOUT			1.5								
WELDER - Truck w/ Welder											
FUEL SURCHARGE											
2-TON PICK UP											
FUEL SURCHARGE											
1-TON PICK UP				3.0							
FUEL SURCHARGE											
PICK UP W/TOOLS											
FUEL SURCHARGE											
DUMP TRUCK											
FUEL SURCHARGE											
OPERATOR			1.5								
410 JOHN DEERE						1.5					
FUEL SURCHARGE											
TRAILERS											
POLY TRAILER											
FUSION MACHINE - per day											
ELECTRO FUSION per/day											
GENERATOR - per day								1.0			
TELEHANDLER											
TRACSTAR 412 per/day											
SADDLE MACHINE per/well											
MATERIALS TO PATCH LINER											
TOTAL FOR DAY:											
TOTAL LABOR:											
TOTAL VEHICLES, EQUIPMENT & FUEL SURCHARGES:											
TOTAL SUPPLIES:											
TOTAL:											
DATE:	3/28/2019										
OPERATOR'S NAME:	Energy Quest										
WELL NAME:	Like 3-1										
COUNTY:	Yuma										
WORK PERFORMED:	Dug out wellhead and risers. Cut off casing and water and gas risers. Capped risers and wellhead and backfilled.										
SUPERVISOR'S APPROVAL:											
WORK REQUESTED BY:	Kevin										