



Partner Summary Report

Date: 3/21/2019

Report #: 1

DOL:

Well Name: DR JOE CC06-16

Spud Date: 10/24/2005

Well Header

Well Name DR JOE CC06-16	API 05-123-23267	County/Parish WELD	State/Province COLORADO	Total Depth All (TVD) (ftKB)	Current PBTD (ftKB) ORIGINAL HOLE - 7,177.0		
Spud Date 10/24/2005	TD Date 10/27/2005	Rig Release Date 10/28/2005	First Gas Sales				
Actual Latitude (°) 40.33543317	Actual Longitude (°) -104.47354703	Quarter 3 SE	Quarter 4 SE	Section 6	Township 4	Township N/S Dir N	Range E/W Dir W

Job: ABANDON , Job Start Date: 3/21/2019 06:00

Objective P&A	AFE Number
------------------	------------

Report Start Date 3/21/2019 06:00	Report End Date 3/21/2019 18:30	Operations Summary ROAD RIG TO LOCATION. SPOT IN AND R/U RANGER RIG #5. IWP = 500/500#. SURFACE CSG = 20#. BLOW DOWN WELL. CONTROL WELL WITH 80 BBLS FRESH WATER. STUMP TEST BOP. TEST/RECORD LOW SIDE @ 250#/5MIN AND HIGH SIDE @ 2500#/5MIN. TEST GOOD. BLEED OFF. N/D WELLHEAD TREE. N/U BOP. TEST/RECORD BOP FLANGE CONNECTION AND HARDLINE. TEST LOW SIDE @ 250#/5MIN AND HIGH SIDE @ 2500#/5MIN. TEST GOOD. BLEED OFF. UN LAND TBG. TOO H S/B IN DERRICK 160 JTS TBG. POOH L/D ON SILLS 53 JTS TBG AND BHA. TOO H FOR TOTAL OF 213 JTS 2 3/8" 4.7# J-55 EUE 8RD TBG. R/U KLX WIRELINE. RIH W/CIBP AND CCL. CORRELATE DEPTHS WITH CBL DATED 11/3/2005. SET CIBP @ 7012.00', (WLM). CONFIRM PLUG SET WITH SETTING TOOL. POOH. MIX 2 SXS QUIKRETE PORTLAND CMT. RIH WITH DUMP BAILER, SPOT TWO SXS CMT ONTO CIBP. POOH. RIH W/CIBP AND CCL. CORRELATE DEPTHS WITH CBL DATED 11/3/2005. SET CIBP @ 6310.00', (WLM). CONFIRM PLUG SET WITH SETTING TOOL. POOH. MIX 2 SXS QUIKRETE PORTLAND CMT. RIH WITH DUMP BAILER, SPOT TWO SXS CMT ONTO CIBP. POOH. R/D KLX. SI WELL. DRAIN EQUIPMENT. SDFD. CREW TO YARD.
--------------------------------------	------------------------------------	--