



## Partner Summary Report

Date: 3/28/2019

Report #: 2

DOL: 0.90

Spud Date: 9/29/1993

Well Name: REIN 01-08

### Well Header

Well Name REIN 01-08	API 05-123-17425	County/Parish WELD	State/Province COLORADO	Total Depth All (TVD) (ftKB)	Current PBTD (ftKB) ORIGINAL HOLE - 6,783.0		
Spud Date 9/29/1993	TD Date 10/2/1993	Rig Release Date 10/3/1993		First Gas Sales			
Actual Latitude (°) 40.34318901	Actual Longitude (°) -104.49185255	Quarter 3 SE	Quarter 4 NE	Section 1	Township 4	Township N/S Dir N	Range E/W Dir W

Job: OTHER , Job Start Date: 3/27/2019 07:00

Objective SET RBP @ 6318' W/ 2SKS OF SAND ON TOP, WH FOR NON-OP FRAC UPGRADE WH FROM 3K TO 5K INSTALLED 2.375" HANGER IN WELL HEAD W/ 2.375" X 2.0625" X-OVER BELOW HANGER.	AFE Number
---	------------

Report Start Date 3/28/2019 06:00	Report End Date 3/28/2019 17:00	Operations Summary RIH W/ RBP FOR 3.5" 7.7# CSG ON 2 1/16" CS HYDRIL WORK STRING. SET RBP @ 6318'. 50' ABOVE TOP PERF. RELEASD FROM RBP. CIRC WELL CLEAN W/ 140BBLS OF FW. TEST RBP 500PSI 15 MINUTES. GOOD TEST. POOH/LD WORK STRING. DUMPED 2SKS OF SAND FROM SURFACE AND CHASED W/ 10BBLS OF FW. REPLACED 3K WH W/ 5K WH, BALL VALVES, TAPPED BULL PLUGS AND NEEDLE VALVES. RD RIG AND EQUIPMENT. PREP FOR MOVE
--------------------------------------	------------------------------------	---