



Partner Summary Report

Date: 4/12/2019

Report #: 1

Well Name: CONAGRA B30-23XD

DOL:

Spud Date: 8/8/2008

Well Header

Well Name CONAGRA B30-23XD	API 05-123-26873	County/Parish WELD	State/Province COLORADO	Total Depth All (TVD) (ftKB)	Current PBTD (ftKB) ORIGINAL HOLE - 7,164.0		
Spud Date 8/8/2008	TD Date 8/10/2008	Rig Release Date 8/11/2008	First Gas Sales				
Actual Latitude (°) 40.36468494	Actual Longitude (°) -104.59019375	Quarter 3 SW	Quarter 4 SE	Section 30	Township 5	Township N/S Dir N	Range E/W Dir W

Job: ABANDON , Job Start Date: 4/12/2019 06:00

Objective	AFE Number
-----------	------------

Report Start Date 4/12/2019 06:00	Report End Date 4/12/2019 18:30	Operations Summary ROAD RIG & EQUIP TO LOC, HELD SAFETY MTG. IWP: TBG 1000 PSI, CSG 950 PSI, SURF 0 PSI. SPOT IN & RIG UP ALL EQUIP. PERFORM FUNCTION & PSI TESTING ON BOPE. BLOW WELL DOWN TO WORK TANK. CONTROL WELL W/20 BBLs TBG & 40 BBLs CSG. ND TREE, NU 3K X 5K X-O FLANGE, FLANGED 5K X 5K X 7 1/16 DUAL OUTLET SPOOL & 5K X 7 1/16 RIG BOP. TEST WH CONNECTIONS. RU FLOOR, SLIPS & TONGS. TALLY OOH W/ 228 JTS 2 3/8 EUE 8RD 4.7# J-55 PRODUCTION TBG, LD TBG AS NEEDED. KLX WL ON LOC, HELD SAFETY MTG. RIH W/10K CIBP SET @ 6724' KB, POOH. RIH DUMP BAIL 2 SX CEMENT ON PLUG TOC @ 6700', POOH. RDMO KLX. ND BOPE & 3K WH. NU 5K FLANGED STYLE WH & BOPE. SI SECURE WELL FOR NIGHT. CREW TO YARD.
--------------------------------------	------------------------------------	---