



Partner Summary Report

Date: 4/13/2019

Report #: 2

Well Name: CONAGRA B30-23XD

DOL:

Spud Date: 8/8/2008

Well Header

| | | | | | | | |
|------------------------------------|---------------------------------------|-------------------------------|----------------------------|------------------------------|--|-----------------------|--------------------|
| Well Name CONAGRA B30-23XD | API 05-123-26873 | County/Parish WELD | State/Province COLORADO | Total Depth All (TVD) (ftKB) | Current PBTD (ftKB) ORIGINAL HOLE - 7,164.0 | | |
| Spud Date 8/8/2008 | TD Date 8/10/2008 | Rig Release Date 8/11/2008 | | First Gas Sales | | | |
| Actual Latitude (°) 40.36468494 | Actual Longitude (°) -104.59019375 | Quarter 3 SW | Quarter 4 SE | Section 30 | Township 5 | Township N/S Dir N | Range E/W Dir W |

Job: ABANDON , Job Start Date: 4/12/2019 06:00

| | | | | | |
|--------------------------------------|------------------------------------|---|--|--|--|
| Objective | AFE Number | | | | |
| Report Start Date 4/13/2019 06:00 | Report End Date 4/13/2019 13:00 | Operations Summary CREW TO LOC, HELD SAFETY MTG. IWP: CSG 0 PSI, SURF 0 PSI. PU TIH W/NC-XN NIPPLE +186 JTS 2 3/8 EUE 8RD 4.7# J-55 PRODUCTION TBG. MU 2 3/8 TBG HANGER LAND IN WH, EOT @ 5757.10'. ND BOPE, NU 5K TOP FLANGE & MASTER VALVE. ROLL HOLE CLEAN TEST PLUG & WH TO 1000 PSI, GOOD TEST. SI SECURE WELL, RDMO. ROAD RIG TO NEXT LOC. CREW TO YARD. | | | |