



## Partner Summary Report

Date: 4/16/2019

Report #: 1

Well Name: CONAGRA B30-18

DOL:

Spud Date: 7/31/2008

### Well Header

Well Name CONAGRA B30-18	API 05-123-26874	County/Parish WELD	State/Province COLORADO	Total Depth All (TVD) (ftKB) ORIGINAL HOLE - 7,099.4	Current PBTD (ftKB) ORIGINAL HOLE - 7,124.0		
Spud Date 7/31/2008	TD Date 8/2/2008	Rig Release Date 8/3/2008	First Gas Sales				
Actual Latitude (°) 40.37177857	Actual Longitude (°) -104.59047000	Quarter 3 SW	Quarter 4 NE	Section 30	Township 5	Township N/S Dir N	Range E/W Dir W

Job: ABANDON , Job Start Date: 4/16/2019 06:00

Objective P&A WELL	AFE Number
-----------------------	------------

Report Start Date 4/16/2019 06:00	Report End Date 4/16/2019 19:00	Operations Summary ROAD RIG TO LOCATION. SPOT IN AND R/U RANGER RIG #5. IWP = 1000/1000#. SURFACE CSG = 0#. BLOW DOWN WELL. CONTROL WELL WITH 100 BBLs FRESH WATER W/BIO. STUMP TEST BOP. TEST/RECORD LOW SIDE @ 250#/5MIN AND HIGH SIDE @ 2500#/5MIN. TEST GOOD. BLEED OFF. N/D WELLHEAD TREE. N/U BOP. TEST/RECORD BOP FLANGE CONNECTION AND HARDLINE. TEST LOW SIDE @ 250#/5MIN AND HIGH SIDE @ 2500#/5MIN. TEST GOOD. BLEED OFF. UN LAND TBG. TOO H S/B IN DERRICK 182 JTS TBG. POOH L/D ON SILLS 44 JTS TBG AND BHA. TOO H FOR TOTAL OF 226 JTS 2 3/8" 4.7# J-55 EUE 8RD TBG. R/U KLX WIRELINE. RIH W/CIBP AND CCL. CORRELATE DEPTHS WITH CBL DATED 8/21/2008. SET CIBP @ 6680.00', (WLM). CONFIRM PLUG SET WITH SETTING TOOL. POOH. MIX 2 SXS QUIKRETE PORTLAND CMT. RIH WITH DUMP BAILER, SPOT TWO SXS CMT ONTO CIBP. POOH. R/D KLX. TIH OUT OF DERRICK WITH NC/XN AND 182 JTS 2 3/8" 4.7# J-55 EUE 8RD TBG. LAND TBG @ +/- 5655.00', (1000.00' ABOVE CIBP). LOAD TBG AND BACKSIDE WITH FRESH WATER. ESTABLISH CIRCULATION. ROLL CLEAN. PRESSURE TEST CIBP @ 1000#, HOLD 15/MIN. TEST GOOD. BLEED OFF. N/D BOP. FLANGE UP WELLHEAD. LOAD TBG AND BACKSIDE. PRESSURE TEST FLANGE CONNECTION @ 1000#, HOLD 15/MIN. TEST GOOD. BLEED OFF. SI WELL. RDMO.
--------------------------------------	------------------------------------	---