

US ROCKIES REGION
Operation Summary Report

Well: CANNON LAND 7-18				Spud date: 3/6/2004					
Project: COLORADO-WELD-NAD83-UTM13				Site: CANNON LAND 7-18				Rig name no.: BRIGADE 8/8	
Event: CONST- CAP WELL WORK				Start date: 6/17/2019				End date:	
Active datum: RKB @4,847.99usft (above Mean Sea Level)				UWI: 0/2/N/66/W/18/0/NESW/6/0/0/0/0/0/0/0					
Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation	
4/3/2019	12:00 - 14:00	2.00	LOCPRP	53	B	P		MILLER HFI SET A HOT FENCE UP ON LOCATION FOR UP COMING RIG OPS	
6/14/2019	8:00 - 11:00	3.00	LOCPRP	53	B	P		LONE TREE SERVICES INSTALL A HOT WIRE FENCE FOR RIG OPERATIONS.	
6/17/2019	8:30 - 8:45	0.25	WO/REP	48	B	P		RIG-SAFETY MEETING & JSA DISCUSS	
								REFER TO SAFETY TAB	
	8:45 - 10:00	1.25	WO/REP	53	B	P		COMPLETE DAILY INSPECTION	
								WAITING ON SUMMIT SLICKLINE TO FINISH FISHING TOOLS AND TAGGING FOR FILL	
	10:00 - 11:30	1.50	WO/REP	30	G	P		MIRU BRIGADE 8, INSPECT LOCATION IT IS A PASTURE, SPOT BASE BEAM, PUMP, TANK, & RIG, RU RIG ONTO BASE BEAM, RU PUMP & TANK, CHECK WELL PRESSURE TP-1430#, CP-1430#, SP-5#	
								BRIGADE BROUGHT 2 LOAD OF WATER	
	11:30 - 13:00	1.50	WO/REP	30	E	P		BLOW WELL DOWN TO 75psi	
	13:00 - 13:45	0.75	WO/REP	31	H	P		CIRCULATE GAS OUT	
								2.5BPM @ 800PSI FOR 120BBLs	
	13:45 - 13:55	0.17	WO/REP	48	B	P		HIGH PRESSURE JSA & SAFETY MEETING	
								REFER TO SAFETY TAB	
	13:55 - 14:30	0.58	WO/REP	52	F	P		BRIGADE TEST BOP,	
								BLINDS RAMS, 250psi FOR 5min - GOOD TEST 5000psi FOR 15 min - GOOD TEST	
								PIPE RAMS, 250psi FOR 5min - GOOD TEST 5000psi FOR 15 min - GOOD TEST	
	14:30 - 15:30	1.00	WO/REP	30	F	P		ND WH, UNLAND TBG, NU BOP, RU RIG FLOOR AND GET TONGS READY	
	16:00 - 16:30	0.50	WO/REP	30	G	P		SIW, COMPLETE POST DAY INSPECTION, SDFN RIG CREW TRAVEL HOME FOR THE DAY	
6/18/2019	7:00 - 7:30	0.50	WO/REP	30	G	P		TRAVEL TO LOCATION, FILL OUT JSA & HAVE SAFETY MEETING W/RIG CREW, INSPECT EQUIPMENT PRE JOB CHECK TO ELIMINATE JOB ISSUES, FUNCTION TEST BOP, CHECK WELL PRESSURE CP-0#, SP-5#, TP-0#	
	7:30 - 7:55	0.42	WO/REP	48	B	P		RIG JSA & SAFETY MEETING	
								REFER TO SAFETY TAB	
	7:55 - 8:00	0.08	WO/REP	52	I	X		DO DAILY INSPECTION	
								CHECK BRADENHEAD PRESSURE WITH CRYSTAL GAUGE, GAUGE READ 55PSI, TEST FAILED	

US ROCKIES REGION
Operation Summary Report

Well: CANNON LAND 7-18

Spud date: 3/6/2004

Project: COLORADO-WELD-NAD83-UTM13

Site: CANNON LAND 7-18

Rig name no.: BRIGADE 8/8

Event: CONST- CAP WELL WORK

Start date: 6/17/2019

End date:

Active datum: RKB @4,847.99usft (above Mean Sea Level)

UWI: 0/2/N/66/W/18/0/NESW/6/0/0/0/0/0/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	8:00 - 10:30	2.50	WO/REP	31	I	P		TOOH, STD BACK 228JTS 2.375" TBG LD 10JTS 2.375" TBG LD SEAT NIPPLE LD NOTCHED COLLAR
	10:30 - 10:40	0.17	WO/REP	48	B	P		WIRELINE JSA & SASFETY MEETING
	10:40 - 11:15	0.58	WO/REP	34	O	P		REFER TO SAFETY TAB PU & RIH TO 7139' W/3.75"GAUGE RING, JUNK BASKET, CCL, & SINKER BAR, POOH LD TOOL
	11:15 - 12:00	0.75	WO/REP	34	I	P		PU & RIH CIBP & SETTING TOOL, SET CIBP @ 7100', POOH LD TOOL
	12:00 - 12:45	0.75	WO/REP	34	D	P		PU & RIH W/DUMP BAILER, DUMP BAIL 2sx CMT ON CIBP @ 7100', POOH LD DOWN DUMP BAILER
	12:45 - 14:30	1.75	WO/REP	31	I	P		TIH TO 7060', 228JTS 2.375" TBG XN NIPPLE NOTCHED COLLAR
	14:30 - 15:30	1.00	WO/REP	31	H	P		CIRCULATE GAS OUT
	15:30 - 17:00	1.50	WO/REP	31	Y	P		2.5BPM @ 800PSI FOR 120BBLS BROACH TBG W/1.91" BROACH TO 7060' TBG IS ALL GOOD
	17:00 - 17:30	0.50	WO/REP	30	G	P		SIW, COMPLETE POST DAY INSPECTION, SDFN RIG CREW TRAVEL HOME FOR THE DAY
6/19/2019	6:00 - 6:30	0.50	WO/REP	30	G	P		TRAVEL TO LOCATION, FILL OUT JSA & HAVE SAFETY MEETING W/RIG CREW, INSPECT EQUIPMENT PRE JOB CHECK TO ELIMINATE JOB ISSUES, FUNCTION TEST BOP, CHECK WELL PRESSURE TP-0#, CP-0#, SP-5#
	6:30 - 6:55	0.42	WO/REP	48	B	P		RIG JSA & SAFETY MEETING REFER TO SAFETY TAB
	6:55 - 7:00	0.08	WO/REP	52	I	X		DO DAILY INSPECTION CHECK BRADENHEAD PRESSURE WITH CRYSTAL GAUGE, GAUGE READ 5PSI, TEST FAILED
	7:00 - 7:15	0.25	WO/REP	48	B	P		HYDROTESTER JSA AND SAFETY MEETING
	7:15 - 8:00	0.75	WO/REP	30	J	P		REFER TO SAFETY TAB RD RIG FLOOR, ND BOP AND SECURE FOR RIG MOOVE, NU TOP FLANGE AND DOUBLE VALVE
	8:00 - 9:00	1.00	WO/REP	52	F	P		TORQUE AND TEST WH TO 5K HOLD FOR 15min GOOD TEST
	9:00 - 10:30	1.50	WO/REP	30	C	P		RIG DOWN PUMP & LINES, RD BOP'S, RD GUIDE CABLES, LOWER DERRICK
	10:30 - 11:30	1.00	WO/REP	46	E	Z		BRIGADE HAD TO FIX LIGHTS BEFORE LEAVING LOCATION