



Partner Summary Report

Date: 6/11/2019

Report #: 2

Well Name: WELLS RANCH USX AE31-12

DOL:

Spud Date: 5/25/2008

Well Header

Well Name WELLS RANCH USX AE31-12	API 05-123-25765	County/Parish WELD	State/Province COLORADO	Total Depth All (TVD) (ftKB)	Current PBTD (ftKB) ORIGINAL HOLE - 6,683.0		
Spud Date 5/25/2008		TD Date 5/27/2008		Rig Release Date 5/27/2008	First Gas Sales		
Actual Latitude (°) 40.44097912	Actual Longitude (°) -104.37371210	Quarter 3 NW	Quarter 4 SW	Section 31	Township 6	Township N/S Dir N	Range E/W Dir W

Job: OTHER , Job Start Date: 6/10/2019 07:00

Objective CIBP, WH			AFE Number
Report Start Date 6/11/2019 07:00	Report End Date 6/11/2019 15:00	Operations Summary 6/11/2019 CREW TO LOCATION. HELD SAFETY MEETING AND MIRU WL. IWP = PROD CSG = 50PSI, SURF CSG = 0PSI. RIH AND SET CIBP AT 6288FT. FLUID LEVEL WAS 2970FT. LOADED WELL. PRESSURE TESTED CIBP TO 1000PSI. PRESSURE HELD. RIH AND DUMP BAILED 2 SK CMT ON CIBP. RIGGED DOWN WL. ND BOP. REPLACED 3K WELLHEAD W/ NEW 5K WELLHEAD AND CSG VALVES. NU BOP. PRESSURE TESTED WELLHEAD TO 500PSI. PRESSURE HELD AND NO VISIBLE LEAKS. TIH W/ 172JTS 2-3/8" 4.7# J-55 TBNG TO 5318FT. HUNG TBNG OFF. ND BOP. NU WELLHEAD W/ NEW RING, MASTER VALVE, TAPPED BULL PLUG W/ NEEDLE VALVE. RIGGED DOWN. CLEANED AND PREPARED TO MOVE OFF LOCATION.	