

RECEIVED

AUG 19 1977

OGCC FORM 4

OIL AND GAS CONSERVATION COMMISSION

DEPARTMENT OF NATURAL RESOURCES

REV. 7



THE STATE OF COLORADO

Indicate for Patented and Federal lands.
Indicate for State lands.

COLD. OIL & GAS (CONS. COMM.)

Fee

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

6. IF INDIAN, ALLOTTED OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Hoffman

9. WELL NO.

#1-28

10. FIELD AND POOL, OR WILDCAT

Wildcat

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 28-24S-45W

12. COUNTY

Prowers

13. STATE

Colorado

1. OIL WELL ☐ GAS WELL ☐ OTHER ☒ Dry

2. NAME OF OPERATOR
BIG FOUR PETROLEUM COMPANY

3. ADDRESS OF OPERATOR
402 E. Moses - P. O. Box 1347, Cushing, Oklahoma

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

At proposed prod. zone SE NW; 1980' FNL - 1950 FWL

14. PERMIT NO.

77 678

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

GL-3793 - KB-3803

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Date of work 7-28-77

Oral permission to plug and plugging details were given Wednesday, July 27, 1977.

The hole was left clean and standing full of drilling mud. The first plug of 25 sacks was placed at the base of the surface casing (403'). A wooden plug was tamped down 40' from the top of the surface casing and filled with 10 sacks of cement. Plugging was completed at 7:30 A. M. - July 28, 1977

HALLIBURTON
SOUTH WESTERN TYPE 'H'

BEST IMAGE AVAILABLE

DVR	
FJP	<input checked="" type="checkbox"/>
HHM	<input checked="" type="checkbox"/>
JAM	<input checked="" type="checkbox"/>
JJD	<input checked="" type="checkbox"/>
RLS	
OGM	

18. I hereby certify that the foregoing is true and correct

SIGNED

David Nick Anderson

TITLE Geologist

DATE 8-17-77

(This space for Federal or State office use)

DIRECTOR

O & G CONS. COMM.

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

AUG 23 1977

✓