



Partner Summary Report

Date: 3/19/2019

Report #: 2

Well Name: CONNELL C04-18

DOL:

Spud Date: 4/15/2007

Well Header

Well Name CONNELL C04-18	API 05-123-24873	County/Parish WELD	State/Province COLORADO	Total Depth All (TVD) (ftKB)	Current PBTD (ftKB) ORIGINAL HOLE - 6,971.0		
Spud Date 4/15/2007	TD Date 4/18/2007	Rig Release Date 4/20/2007		First Gas Sales			
Actual Latitude (°) 40.34477757	Actual Longitude (°) -104.55572836	Quarter 3 SE	Quarter 4 NW	Section 4	Township 4	Township N/S Dir N	Range E/W Dir W

Job: ABANDON , Job Start Date: 3/18/2019 06:00

Objective P&A		AFE Number
Report Start Date 3/19/2019 06:00	Report End Date 3/19/2019 12:00	Operations Summary CREW TO LOCATION. IWP: 0 PSI - CSG, O PSI SURF. ND BOP STACK. C/O WH TO 5K FLANGE WITH NEW CSG VALVES. NU BOP STACK. TIH WITH NC+SN+ 208 JTS OF 2 3/8" J-55 TBG. INSTALL 5K TBG HANGER AND LAND AT 6424.76' KB WITH 208 JTS. CIRCULATE HOLE FULL AND TEST CIBP TO 1000 PSI, HOLD FOR 15 MINS. TEST GOOD. ND TONGS AND LD FLOOR. ND BOP STACK AND NU TOP HALF OF 10K FLANGE PRODUCTION WITH MASTER VALVES. SECURE LOCATION, BTM OUT WORK TANK, RDMO LOCATION.